



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C2a

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839917.20
N 816539.05

DATE from 24/1/96 to 25/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX		91					INSPECTION PIT	4.24	0.20	△ △		Concrete Slab.
									3.84	0.60			Wash boring. (No recovery)
2			82					SX		1.60			Concrete with cobbles and gravels of moderately decomposed granite and some rubbish. (FILL)
								SX		2.50			
3									1.94				Wash boring. (No recovery)
4	SX 4.50m PX												
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▬ PIEZOMETER TIP
- ▨ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 26/01/96

APPROVED C.LUN

DATE 27/01/96

REMARKS

Hole termination depth at 29.87m.
Inspection Pit from 0.00m to 0.60m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C2a

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839917.20
N 816539.05

DATE from 24/1/96 to 25/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15	PX HX	15.00m											
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U75 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 26/01/96

APPROVED C.LUN

DATE 27/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C2a

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839917.20
N 816539.05

DATE from 24/1/96 to 25/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
24/01/96													AS SHEET 2 OF 3.
21													
22													
23													
24	HX 23.60m		100	100	96	5.6		T2 -101	-19.16	23.60	+++	III/II	Moderately strong to strong, brownish pink spotted black and white, moderately to slightly decomposed medium to coarse grained GRANITE with widely to medium spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained joints, dipping 10°-20°, 40°-50°, 65°-75°.
25			100	100	100			T2 -101	24.43		+++		
26			100	100	88	2.5		T2 -101	25.06		+++		
27			100	100	85			T2 -101	25.37		+++		
28			100	100	92	6.2		T2 -101	26.26		+++		
29			100	100	82			T2 -101	26.55		+++		
30			100	100	81	5.4		T2 -101	26.85		+++		
									28.01		+++		
									28.96		+++		
									29.87		+++		End of hole at 29.87m.

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 26/01/96

APPROVED C.LUN

DATE 27/01/96

REMARKS