



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C6

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM36

E 839916.27
N 816498.47

DATE from 30/4/96 to 2/5/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.47 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX		83					PX	3.47	0.00			Concrete with red brick fragments. (FILL)
2										1.00			
3	PX 3.00m HX									2.00			
4										3.00			
5										4.00			
6										5.00			
7										6.00			
8										7.00			
9										8.00			
10										9.00			
										10.00			

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- △ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 03/05/96

APPROVED C.LUN

DATE 04/05/96

REMARKS

Hole termination depth at 26.19m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C6

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM36

E 839916.27

DATE from 30/4/96 to 2/5/96

N 816498.47

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.47 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11										11.00			Wash Boring. (No Recovery)
12										12.00			
13										13.00			
14										14.00			
15										15.00			
16										16.00			Strong, greyish pink spotted black and white, slightly decomposed medium to coarse grained GRANITE with widely to medium spaced, extremely narrow, rough planar, limonite and manganese stained joints, dipping 10°-20°, 50°-60° and 70°-80°.
17	HX 17.25m								-12.78	17.25			
18			95	95	95	0.0		T-74		18.30		II	
19			98	98	93	1.8		T-74		19.70			
20			100	100	100			T-74					

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ▬ STANDARD PENETRATION TEST
- ▬ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 03/05/96

APPROVED C.LUN

DATE 04/05/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C6

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM36

E 839916.27
N 816498.47

DATE from 30/4/96 to 2/5/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.47 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21 01/05/96			100	100	100			↑ T-74		21.02	++	II	Strong, greyish pink spotted black and white, slightly decomposed medium to coarse grained GRANITE with widely to medium spaced, extremely narrow, rough planar, limonite and manganese stained joints, dipping 10°-20°, 50°-60° and 70°-80°.
22			100	100	100	0.9		↑ T-74		22.47	++		
23			100	100	97			↑ T-74		23.84	++		
24 02/05/96			100	100	100	2.9		↑ T-74		24.79	++		
25			100	100	100			↑ T-74		26.19	++		
26			100	100	100	1.5		↑ T-74	-21.72	26.19	++		
27													End of hole at 26.19m.
28													
29													
30													

- ▲ SMALL DISTURBED SAMPLE
- ▲ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ▨ STANDPIPE
- ▨ STANDARD PENETRATION TEST
- ▨ PERMEABILITY TEST
- ▨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 03/05/96

APPROVED C.LUN

DATE 04/05/96

REMARKS