



DRILLHOLE RECORD

CONTRACT NO. GE/2022/08

HOLE NO.

DH 6

SHEET

1

of

5

PROJECT Ground Investigation - New Territories East, PWP Item No. 9199WC, Water Supply to New Housing Developments along Route Twisk

METHOD ROTARY

CO-ORDINATES

TASK ORDER NO.

GE/2022/08.11B

MACHINE

SD44

E 829002.50

N 827546.00

DATE

05.01.2023

to

12.01.2023

FLUSHING MEDIUM

WATER

ORIENTATION VERTICAL

GROUND LEVEL

+187.35 mPD

Drilling Progress	Casing Size	Water Level (m) Shift Start/End	Water Return%	TCR%	SCR%	RQD%	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
05.01.2023	SW													Grey, CONCRETE. (PAVEMENT)
1									1	0.00	+187.35	0.00		Brownish yellow (10YR 6/8), clayey sandy SILT with some angular to subangular fine to medium gravel. (COLLUVIUM)
2									2	0.45	+187.25	0.10		
3									3	0.95				
4									4	1.45				
5									5	1.95	+185.35	2.00		Extremely weak, brownish yellow (10YR 6/8) dappled light red, completely decomposed, TUFF BRECCIA. (Stiff, clayey SILT)
6			80	100				2.2 2.2,3,3 N=10	6	3.00				
7	SW 3.10m								7	3.10				
8	PW								8	3.20				
9									9	3.50				
10									10	4.00	+183.35	4.00		Extremely weak, brownish yellow (10YR 6/8) streaked grey, completely decomposed, TUFF BRECCIA. (Very stiff, slightly sandy clayey SILT with occasional angular fine gravel)
11									11	5.00				
12								3.4 4.4,4.4 N=16	12	5.10				
13									13	5.20				
14									14	5.50				
15									15	6.00				
16								3.5 5.6,7.9 N=27	16	7.00	+180.25	7.10		Extremely weak to very weak, brownish yellow (10YR 6/8) dappled dark brownish grey, completely decomposed, TUFF BRECCIA. (Slightly clayey silty fine to coarse SAND)
17									17	7.10				
18									18	7.50				
19									19	8.00	+179.35	8.00		Extremely weak, light red (2.5YR 7/8) streaked dark grey, completely decomposed, TUFF BRECCIA. (Very stiff, slightly sandy clayey SILT)
20									20	9.00	+178.25	9.10		Extremely weak to very weak, light red (2.5YR 7/6) mottled reddish yellow, completely decomposed, tuffaceous SILTSTONE. (Very stiff, slightly sandy clayey SILT)
21								2.4 5.8,12.15 N=40	21	9.20				
22									22	9.50				
23									23	10.00	+177.35	10.00		

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- U76 SAMPLE
- PISTON SAMPLE (76mm)
- MAZIER SAMPLE
- SPT LINER SAMPLE
- WATER SAMPLE
- U100 SAMPLE

- STANDARD PENETRATION TEST
- IN-SITU VANE SHEAR TEST
- PACKER TEST
- PERMEABILITY TEST
- PRESSUREMETER TEST
- BOREHOLE TELEVIEWER
- PIEZOMETER TIP
- STANDPIPE TIP

LOGGED

C. Chan

DATE

13.01.2023

CHECKED

R. Chu

DATE

16.01.2023

REMARKS

- An inspection pit was excavated to 2.00m deep by hand tools.
- Constant head permeability tests were carried out at sections from 5.60m to 7.10m and from 11.50m to 13.00m.
- A standpipe was installed to 2.00m.
- A piezometer was installed with tip at 35.00m.


										DRILLHOLE RECORD CONTRACT NO. GE/2022/08					HOLE NO. DH 6	
										SHEET 2 of 5						
PROJECT Ground Investigation - New Territories East, PWP Item No. 9199WC, Water Supply to New Housing Developments along Route Twisk																
METHOD ROTARY								CO-ORDINATES E 829002.50 N 827546.00				TASK ORDER NO. GE/2022/08.11B				
MACHINE SD44												DATE 05.01.2023 to 12.01.2023				
FLUSHING MEDIUM WATER								ORIENTATION VERTICAL				GROUND LEVEL +187.35 mPD				
Drilling Progress	Casing Size	Water Level (m) Shift Start/End	Water Return%	TCR%	SCR%	RQD%	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description		
11	HW		70	100					21	10.00			IV	Weak, brownish yellow (10YR 6/8) dappled light grey, highly decomposed, TUFF BRECCIA. (Angular, slightly silty sandy fine to coarse GRAVEL of highly decomposed tuff breccia fragments)		
									22	11.00						
									23	11.19						
12			60	73					24	12.00	+175.35	12.00	V	Very weak, reddish grey (2.5YR 7/1) mottled light red, completely decomposed, TUFF BRECCIA. (Very stiff, slightly clayey sandy SILT)		
									25	12.90	+174.35	13.00				
14		0.77 at 1300 1.46 at 0800	80	83	20	0	>20		T2-101		+173.35	14.00	III	Moderately strong, light grey mottled light red and yellowish brown, moderately decomposed, TUFF BRECCIA. (CORESTONE) From 13.26m to 13.70m and 13.90m to 14.00m: Silicified.		
							NR				+173.15	14.20	V			
15			80	0									IV	From 14.00m to 14.20m: No recovery, assumed to be completely decomposed TUFF BRECCIA. Weak, light red (2.5YR 7/6) and light grey (5Y 7/1), highly decomposed, silicified, TUFF BRECCIA. (Angular, slightly sandy fine to coarse GRAVEL of highly decomposed tuff breccia fragments)		
									26	15.00	+172.25	15.10				
16			80	83	29	14	16.7		T2-101		+171.59	15.40	III	Moderately strong, light olive grey and light grey, moderately decomposed, TUFF BRECCIA. (CORESTONE)		
							>20				+171.45	15.90	V			
17			80	88	0	0	>20		T2-101				III	From 15.76m to 15.90m and 16.85m to 17.00m: No recovery, assumed to be completely decomposed TUFF BRECCIA.		
							NR				+170.50	16.85	V			
18			50	0									IV	Weak, brownish yellow (10YR 6/8) mottled light grey, highly decomposed, TUFF BRECCIA. (Angular, slightly sandy fine to coarse GRAVEL of highly decomposed tuff breccia fragments)		
									27	17.74	+169.51	17.84				
19			50	85	0	0	>20		T2-101				III	Moderately weak to moderately strong, yellow mottled light grey, moderately decomposed, TUFF BRECCIA. (CORESTONE) From 19.10m to 19.20m: No recovery, assumed to be completely decomposed TUFF BRECCIA.		
			0	80	24	24	NR				+168.25	19.10	V			
		4.32 at 1800	0	0									IV	Weak, light olive grey (5Y 6/2) and brownish yellow (10YR 6/8) mottled light grey, highly decomposed, silicified, TUFF BRECCIA. (Angular, slightly clayey silty sandy fine to coarse GRAVEL of highly		
									28	19.90	+167.35	20.00				

SMALL DISTURBED SAMPLE
 LARGE DISTURBED SAMPLE
 U76 SAMPLE
 PISTON SAMPLE (76mm)
 MAZIER SAMPLE
 SPT LINER SAMPLE
 WATER SAMPLE
 U100 SAMPLE

STANDARD PENETRATION TEST
 IN-SITU VANE SHEAR TEST
 PACKER TEST
 PERMEABILITY TEST
 PRESSUREMETER TEST
 BOREHOLE TELEVIEWER
 PIEZOMETER TIP
 STANDPIPE TIP

LOGGED C. Chan
 DATE 13.01.2023
 CHECKED R. Chu
 DATE 16.01.2023

REMARKS



PROJECT Ground Investigation - New Territories East, PWP Item No. 9199WC, Water Supply to New Housing Developments along Route Twisk

LOGGED	<u>C. Chan</u>
DATE	<u>13.01.2023</u>
CHECKED	<u>R. Chu</u>
DATE	<u>16.01.2023</u>

DRILTECH		DRILLHOLE RECORD		HOLE NO. DH 6										
		CONTRACT NO. GE/2022/08		SHEET 4 of 5										
PROJECT Ground Investigation - New Territories East, PWP Item No. 9199WC, Water Supply to New Housing Developments along Route Twisk														
METHOD ROTARY		CO-ORDINATES E 829002.50 N 827546.00		TASK ORDER NO. GE/2022/08.11B										
MACHINE SD44				DATE 05.01.2023 to 12.01.2023										
FLUSHING MEDIUM WATER		ORIENTATION VERTICAL		GROUND LEVEL +187.35 mPD										
Drilling Progress	Casing Size	Water Level (m) Shift Start/End	Water Return%	TCR%	SCR%	RQD%	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31			70	100	50	30		9.4	T2-101		30.05		III	From 33.25m to 33.40m: No recovery, assumed to be completely decomposed TUFF BRECCIA.
									T2-101		30.48			
			70	100	14	8		>20	T2-101		30.69			
32			70	100					T2-101		31.18			
									T2-101		32.33			
			70	100	62	49		NI	T2-101	+155.02	32.47		IV	
									T2-101	+154.88	32.54		III	
			60	81	15	0		>20	T2-101		32.92			
									T2-101	+154.15	33.20		IV	
									T2-101	+154.49	33.25		V	
			60	100	47	0		>20	T2-101	+153.95	33.40		III	Strong to very strong, dark grey and greenish grey, slightly decomposed, TUFF BRECCIA. Joints are very closely to closely spaced, occasionally medium spaced, rough planar and rough stepped, iron and manganese oxide stained, chlorite coated, dipping at 0° to 10°, 10° to 20°, 40° to 50°, 55° to 65° and subvertically from 40.30m to 40.35m. From 36.59m to 37.05m and 37.26m to 37.70m: Moderately strong to strong and moderately decomposed. From 39.05m to 40.30m and 40.60m to 41.76m: With hydrothermal alteration.
34			60	100					T2-101		33.70			
									T2-101		34.30			
			60	100	63	23		13.3	T2-101		34.65			
35									T2-101		35.45			
			60	100	33	22		NI	T2-101	+151.65	35.70		IV	
36									T2-101		36.59			
			60	100	63	47		>20	T2-101	+150.76	36.59		III	
									T2-101	+150.30	36.94		II	
									T2-101	+150.09	37.26		III	
37			60	100	100	93		3.7	T2-101	+149.65	37.70		II	
38									T2-101		38.91			
39			60	100	100	63			T2-101		39.87			
40									T2-101	+147.35	40.00			
↑ SMALL DISTURBED SAMPLE ↓ LARGE DISTURBED SAMPLE ▨ U76 SAMPLE ▨ PISTON SAMPLE (76mm) ▨ MAZIER SAMPLE □ SPT LINER SAMPLE ▲ WATER SAMPLE ■ U100 SAMPLE ↓ STANDARD PENETRATION TEST ▽ IN-SITU VANE SHEAR TEST ○ PACKER TEST ○ PERMEABILITY TEST ○ PRESSUREMETER TEST ○ BOREHOLE TELEVIEWER ○ PIEZOMETER TIP ○ STANDPIPE TIP									LOGGED C. Chan DATE 13.01.2023 CHECKED R. Chu DATE 16.01.2023		REMARKS			



DRILLHOLE RECORD

CONTRACT NO. GE/2022/08

HOLE NO. **DH 6**

SHEET **5** of **5**

PROJECT Ground Investigation - New Territories East, PWP Item No. 9199WC, Water Supply to New Housing Developments along Route Twisk

METHOD **ROTARY**

CO-ORDINATES

TASK ORDER NO. **GE/2022/08.11B**

MACHINE **SD44**

E **829002.50**
N **827546.00**

DATE **05.01.2023** to **12.01.2023**

FLUSHING MEDIUM **WATER**

ORIENTATION **VERTICAL**

GROUND LEVEL **+187.35 mPD**

Drilling Progress	Casing Size	Water Level (m) Shift Start/End	Water Return%	TCR%	SCR%	RQD%	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
41		20.82 at 1800	60	100	100	80	8.0		T2-101 40.30 T2-101		40.75		II	As sheet of 4 of 5.
12.01.2023							1.0			+145.59	41.76			End of hole at 41.76 m.
42														
43														
44														
45														
46														
47														
48														
49														
50														

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- U70 SAMPLE
- PISTON SAMPLE (76mm)
- MAZIER SAMPLE
- SPT LINER SAMPLE
- WATER SAMPLE
- U100 SAMPLE

- STANDARD PENETRATION TEST
- IN-SITU VANE SHEAR TEST
- PACKER TEST
- PERMEABILITY TEST
- PRESSUREMETER TEST
- BOREHOLE TELEVIEWER
- PIEZOMETER TIP
- STANDPIPE TIP

LOGGED C. Chan
DATE 13.01.2023
CHECKED R. Chu
DATE 16.01.2023

REMARKS