



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B6b

SHEET 1 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No.

E 839902.31

DATE from 22/7/96 to 23/7/96

N 816492.74

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GUIDE WALL LEVEL 4.61 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX							INSPECTION PIT		0.00			Wash boring.
2										2.00			
3													
4													
5	PX 5.00m HX												
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 24/07/96

APPROVED C.LUN

DATE 25/07/96

REMARKS

Hole termination depth at 30.41m.
Inspection pit from 0.00m to 2.00m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B6b

SHEET 2 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No.

E 839902.31
N 816492.74

DATE from 22/7/96 to 23/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GUIDE WALL LEVEL 4.61 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15													
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 24/07/96

APPROVED C.LUN

DATE 25/07/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B6b

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No.

E 839902.31
N 816492.74

DATE from 22/7/96 to 23/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.61 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21	HX 21.00m NX												AS SHEET 2 OF 4.
22													
23													
24	NX 24.32m												
25			100	98	85			TNW	-19.71	24.32	+	III	Moderately strong, brownish grey spotted yellow, moderately decomposed, medium grained GRANITE with closely spaced, narrow to very narrow, rough undulating, limonite and manganese stained joints, dipping 15°-35°.
26								TNW		25.80	+		
27			100	100	58	5.3		TNW		27.36	+		
28			100	100	91			TNW	-23.29	27.90	+	II	Strong, pinkish grey spotted black, slightly decomposed, medium grained GRANITE, with closely to medium spaced, rough undulating, extremely narrow, clean, joints, dipping 5°-10°.
29			100	100	100			TNW		28.88	+		
30			100	100	100	2.5		TNW		29.61	+		
										30.00	+		

•

•

•

•

•

•

•

SMALL DISTURBED SAMPLE

LARGE DISTURBED SAMPLE

SPT LINER SAMPLE

U76 UNDISTURBED SAMPLE

U100 UNDISTURBED SAMPLE

MAZIER SAMPLE (70mm)

PISTON SAMPLE

Δ

▲

◻

|

|

∇

WATER SAMPLE

PIEZOMETER TIP

STANDPIPE

STANDARD PENETRATION TEST

PERMEABILITY TEST

IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG
DATE 24/07/96
APPROVED C.LUN
DATE 25/07/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

CONTRACT

HOLE NO. B6b

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No.

E 839902.31
N 816492.74

DATE from 22/7/96 to 23/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GUIDE WALL LEVEL 4.61 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
23/07			100	100	100	2.5		TNW	-25.80	30.41	++ ++ ++	II	AS SHEET 3 OF 4.
31													End of hole at 30.41m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ▮ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 24/07/96

APPROVED C.LUN

DATE 25/07/96

REMARKS