



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P3

SHEET 1 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-18

E 839893.89
N 816497.92

DATE from 19/7/96 to 21/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.73 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX							INSPECTION PIT					0.00m to 3.00m: wash boring/
2	PX 1.50m HX												
3			50					HX	1.73	3.00			
4									1.23	3.50			Rounded and subrounded COBBLES and fine to coarse GRAVEL and CONCRETE. No recovery assumed finer material washed out. (FILL)
5													3.50-24.30m: wash boring.
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 05/08/96

APPROVED C. LUN

DATE 06/08/96

REMARKS

Hole termination depth at 30.95m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P3

SHEET 2 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-18

E 839893.89

DATE from 19/7/96 to 21/7/96

N 816497.92

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.73 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4
12													
13													
14													
15													
16													
17													
18	HX 18.00m NX		60					T2-101	-13.27 -13.77	18.00 18.50			Angular COBBLES and GRAVEL, finer material washed out. (FILL)
19													
20													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 05/08/96

APPROVED C. LUN

DATE 06/08/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P3

SHEET 3 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-18

E 839893.89

N 816497.92

DATE from 19/7/96 to 21/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.73 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4
22													
23													
24	NX 24.30m												
25			50	0	0	NI		TNW	-19.57	24.30			
26			100	100	43			TNW		24.50	+	III	Moderately strong, brownish grey grey, spotted yellow, moderately decomposed, medium grained GRANITE with closely to extremely closely spaced, rough, undulating, narrow to very narrow, limonite and manganese stained joints, dipping 5° to 15° and 15° to 35°.
27			99	99	49	11.1		TNW		25.25	+		
28			98	94	41			TNW		26.81	+		
29			100	100	48			TNW		28.03	+		
30			99	99	57	5.1		TNW	-24.01	28.34	+	III/II	Moderately strong to strong, brownish grey, spotted yellow, moderately to slightly decomposed, medium grained GRANITE with closely spaced, rough, undulating, narrow, limonite and manganese

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 05/08/96

APPROVED C. LUN

DATE 06/08/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P3

SHEET 4 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-18

E 839893.89
N 816497.92

DATE from 19/7/96 to 21/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.73 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21/07/96			100	100	80			↑ TN ↓	-26.22	30.95	++++ ++++ ++++ ++++		stained, dipping 5° to 10°.
31													End of hole at 30.95m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▩ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- √ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 05/08/96

APPROVED C. LUN

DATE 06/08/96

REMARKS