



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B1a

SHEET 1 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-49

E 839907.41
N 816560.26

DATE from 31/1/96 to 2/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.80 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.60	0.20	△ △		CONCRETE SLAB Brown, gravelly silty medium to coarse SAND. (FILL)
2									1.80	2.00			
3	SX 3.00m PX												Wash boring No recovery at 2.00m-11.00m.
4													
5													
6													
7													
8													
9	PX 9.00m HX												
10													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- △ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 03/02/96

APPROVED C. LUN

DATE 05/02/96

REMARKS

Hole termination depth at 32.20m.
An inspection pit was excavated from 0.00m to 1.20m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. **B1a**

CONTRACT

SHEET **2** of **4**

PROJECT **LINCOLN HOUSE DEVELOPMENT, QUARRY BAY**

METHOD **ROTARY**

CO-ORDINATES

W.O. **W-518**

MACHINE & No. **LY-49**

E 839907.41
N 816560.26

DATE from **31/1/96** to **2/2/96**

FLUSHING MEDIUM **WATER**

ORIENTATION **Vertical**

GROUND-LEVEL **3.80 mPD**

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11			40					T2-101	-7.20	11.00			Wash boring No recovery at 2.00m-11.00m.
12									-7.50	11.30			Wash boring No recovery at 11.30m-16.50m and 16.90m-18.30m. Sub-rounded Cobbles and Gravels of moderately decomposed granite and tuff with some brown, silty SAND at 11.00-11.30, 16.50m-16.90m and 18.30m-19.00. (ALLUVIUM)
13													
14													
15													
16													
17			33					T2-101	-12.70	16.50			
18									-13.10	16.90			
19									-14.50	18.30			
20			31					T2-101	-15.20	19.00			Wash boring. No recovery at 19.00m-23.54m.

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED **FRANK CHAN**

DATE **03/02/96**

APPROVED **C. LUN**

DATE **05/02/96**

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B1a

SHEET 3 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-49

E 839907.41
N 816560.26

DATE from 31/1/96 to 2/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.80 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													Wash boring. No recovery at 19.00m-23.54m.
22													
23													
24	HX 23.54m		100	100	99	3.0		T2 -101	-19.74	23.54		III/II	Moderately strong to strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20°, 30°-40° and 50°-60°.
25	01/02/96		100	100	96			T2 -101		24.80			
26			100	100	69	6.7		T2 -101		25.55 25.74			
27			100	100	90			T2 -101		26.55 26.60			
28			100	100	100	2.3		T2 -101		27.54			
29			100	100	100			T2 -101		28.26			
30	02/02/96		100	100	87			T2 -101		28.95			
						10.6		T2 -101		29.59 29.79			

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 03/02/96

APPROVED C. LUN

DATE 05/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B1a

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-49

E 839907.41
N 816560.26

DATE from 31/1/96 to 2/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.80 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31			100	100	68	10.6		T2-101		30.63	+++	III/II	Moderately strong to strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20°, 30°-40° and 50°-60°.
02/02/96			100	100	97	2.1		T2-101		31.57	+++		
32			100	100	75	18.8		T2-101	-28.40	32.04 32.20	+++		
33													End of hole at 32.20m.
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 03/02/96

APPROVED C. LUN

DATE 05/02/96

REMARKS