



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C2

SHEET 1 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839916.25
N 816543.71

DATE from 22/1/96 to 23/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							↑ SX ↓	2.94	1.50	△ △ △ △ △ △ △ △ △ △		Concrete with steel bar.
2													Wash boring. (No recovery)
3													
4	SX 4.00m PX		83					T2-101	0.74	3.70			Angular BOULDER, COBBLES and GRAVELS of moderately decomposed granite and tuff with some brown, silty SAND. (FILL)
5			0					T2-101	-0.46	4.90			Wash boring. (No recovery)
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 24/01/96

APPROVED C.LUN

DATE 25/01/96

REMARKS

Hole termination depth at 31.39m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C2

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839916.25
N 816543.71

DATE from 22/1/96 to 23/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15	PX 15.00m HX												
16													
17													
18													
19			63					T2 -101	-14.36	18.80			
20									-15.16	19.60			Sub-rounded COBBLES and GRAVELS of moderately decomposed granite and tuff with some brown silty SAND. (ALLUVIUM)

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 24/01/96

APPROVED C.LUN

DATE 25/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C2

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839916.25
N 816543.71

DATE from 22/1/96 to 23/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													Wash boring. (No recovery)
22													
23													
24													
25													
26	HX 26.33m								-21.89	26.33			Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced, extremely narrow, rough planar, limonite, manganese and kaolin stained joints, dipping 10°-20°, 40°-50°, 75°-85° and occasionally vertical joints.
27			100	100	100	3.1		T2-101			+	III	
28										27.60	+		
29			100	100	95	7.0		T2-101		28.03	+		
30										29.13	+		
			100	100	87	2.3		T2-101			+		

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ▬ STANDPIPE
- ▬ STANDARD PENETRATION TEST
- ▬ PERMEABILITY TEST
- ▬ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 24/01/96

APPROVED C.LUN

DATE 25/01/96

REMARKS

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. C2							
				CONTRACT		SHEET 4 of 4							
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839916.25 N 816543.71		W.O. W-518							
MACHINE & No. CMC-41						DATE from 22/1/96 to 23/1/96							
FLUSHING MEDIUM WATER				ORIENTATION Vertical		GROUND-LEVEL 4.44 mPD							
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31	23/01/96		100	100	87	2.3		T2 -101		30.20	+	III	AS SHEET 3 OF 4.
						8.1			30.57 30.60	+ +			
			100	100	100	2.4		T2 -101	-26.95	31.39	+ + + + + + + +		End of hole at 31.39m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE - LARGE DISTURBED SAMPLE - SPT LINER SAMPLE - U76 UNDISTURBED SAMPLE - U100 UNDISTURBED SAMPLE - MAZIER SAMPLE (70mm) - PISTON SAMPLE - WATER SAMPLE - PIEZOMETER TIP - STANDPIPE - STANDARD PENETRATION TEST - PERMEABILITY TEST - IN-SITU VANE SHEAR TEST	LOGGED <u>FRANK CHAN</u> DATE <u>24/01/96</u> APPROVED <u>C.LUN</u> DATE <u>25/01/96</u>	REMARKS
---	---	---------