



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

CONTRACT

HOLE NO. DH22

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM-36

E 839895.04
N 816549.30

DATE from 21/3/96 to 22/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.50 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX		80					PX		1.00			Angular red bricks and concrete fragments with some grey, silty SAND. (FILL)
2			81					PX		2.50			
3	PX 2.50m HX		93					PX	1.50	3.00			Wash boring. (No recovery)
4													
5													
6													
7													
8													
9													
10													

- | | |
|---------------------------|-----------------------------|
| • SMALL DISTURBED SAMPLE | Δ WATER SAMPLE |
| ▬ LARGE DISTURBED SAMPLE | ■ PIEZOMETER TIP |
| ▨ SPT LINER SAMPLE | □ STANDPIPE |
| ▩ U76 UNDISTURBED SAMPLE | ↓ STANDARD PENETRATION TEST |
| ▩ U100 UNDISTURBED SAMPLE | ⊥ PERMEABILITY TEST |
| ▩ MAZIER SAMPLE (70mm) | ∇ IN-SITU VANE SHEAR TEST |
| ▩ PISTON SAMPLE | |

LOGGED FRANK CHAN

DATE 23/03/96

APPROVED C.LUN

DATE 25/03/96

REMARKS

Hole termination depth at 29.52m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH22

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM-36

E 839895.04
N 816549.30

DATE from 21/3/96 to 22/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.50 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15													
16													
17													
18													
19													
20	HX 19.80m NX		67					T2-101	-15.00 -15.30	19.50 19.80			
													Sub-rounded GRAVEL and COBBLES of moderately decomposed granite

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 23/03/96

APPROVED C.LUN

DATE 25/03/96

REMARKS

BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. DH22									
		CONTRACT		SHEET 3 of 3									
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY			CO-ORDINATES		W.O. W-518								
MACHINE & No. YBM-36			E 839895.04 N 816549.30		DATE from 21/3/96 to 22/3/96								
FLUSHING MEDIUM WATER			ORIENTATION Vertical		GROUND-LEVEL 4.50 mPD								
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													and tuff with some brown, silty SAND. (ALLUVIUM) Wash boring. (No recovery)
22													
23													
24	NX 24.00m								-19.50	24.00			
25			100	100	53	8.0		T-74		24.60	+	III	Moderately strong, brownish pink spotted black and white, moderately decomposed, medium to coarse grained GRANITE with medium to closely spaced, very narrow, rough planar, limonite, manganese stained, chlorite and kaolin coated joints, dipping 10°-20°, 40°-50° & 75°-85°.
26			100	100	69	10.0		T-74		24.90	+		
27			100	100	66	3.9		T-74		25.88	+		
28			100	100	100	8.6		T-74		26.18	+		
29			100	100	94	3.7		T-74		27.34	+		
30								T2-101		28.52	+		
									-25.02	29.52	+		End of hole at 29.52m.

LEGEND

SMALL DISTURBED SAMPLE	WATER SAMPLE
LARGE DISTURBED SAMPLE	PIEZOMETER TIP
SPT LINER SAMPLE	STANDPIPE
U76 UNDISTURBED SAMPLE	STANDARD PENETRATION TEST
U100 UNDISTURBED SAMPLE	PERMEABILITY TEST
MAZIER SAMPLE (70mm)	IN-SITU VANE SHEAR TEST
PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 23/03/96

APPROVED C.LUN

DATE 25/03/96

REMARKS