



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH27

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839895.38
N 816563.16

DATE from 31/1/96 to 1/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.58 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.38	0.20			Concrete Slab.
2			44					SX	2.18	1.40			Brown, gravelly silty medium to coarse SAND. (FILL)
3	SX 3.00m PX	31/01/96						PX		3.00			Angular Boulder, Cobbles and Gravels of moderately decomposed granite with some brown, silty SAND and some red bricks and concrete fragment.
4			30										
5								T2 -101		4.50			
6			33										5.83m-6.10m: boulder.
7									-2.72	6.30			6.30m-8.20m: wash boring. (No recovery)
8								T2 -101	-4.62	8.20			
9	PX 9.00m HX	01/02/96	71						-5.32	8.90			Wash boring. (No recovery)
10													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- Δ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 02/02/96

APPROVED C.LUN

DATE 03/02/96

REMARKS
Hole termination depth at 29.27m.
Inspection Pit from 0.00m to 1.40m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH27

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839895.38

DATE from 31/1/96 to 1/2/96

N 816563.16

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.58 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15													
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 02/02/96

APPROVED C.LUN

DATE 03/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH27

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839895.38
N 816563.16

DATE from 31/1/96 to 1/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.58 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 3.
22													
23													
24	HX 23.60m		100	93	68	11.1 0.0 8.0		T2-101	-20.02	23.60	++	III/II	Moderately strong to strong, pinkish grey spotted black and white, moderately to slightly decomposed medium to coarse grained GRANITE with widely spaced and occasionally medium to closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20°, 40°-50°, 65°-75°.
25	01/02/96							T2-101		24.14	++		
26			100	100	98			T2-101		24.49	++		
27			100	100	100	1.3		T2-101		24.74	++		
28			100	100	82			T2-101		26.27	++		
29			100	100	100			T2-101		26.79	++		
30									-25.69	29.27	++		End of hole at 29.27m.

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▮ PIEZOMETER TIP
- Δ STANDPIPE
- ▮ STANDARD PENETRATION TEST
- ▮ PERMEABILITY TEST
- ▮ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 02/02/96

APPROVED C.LUN

DATE 03/02/96

REMARKS