

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD CONTRACT			HOLE NO. DH35 SHEET 1 of 4						
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839911.84 N 816566.91			W.O. W-518						
MACHINE & No. SM400-04							DATE from 29/1/96 to 30/1/96						
FLUSHING MEDIUM WATER				ORIENTATION Vertical			GROUND-LEVEL 3.55 mPD						
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1 29/01/96	SX		100					INSPECTION PIT	3.35	0.20	[Cross-hatched pattern]		Concrete Slab.
			89					SX	2.85	0.70			Brown, gravelly silty medium to coarse SAND. (FILL)
			54					PX		1.40			Concrete with cobbles and gravels of moderately decomposed granite and tuff with some red bricks and rubbish. (FILL)
			50					PX		1.85			
			60					PX		2.50			
2 30/01/96	SX 3.50m		60					PX		3.50	[Cross-hatched pattern]		
			60					PX		4.50			
			33					PX		5.00			
								T2-101					
3 30/01/96	PX 5.00m HX								-2.95	6.50	[Dotted pattern]		Wash boring. (No recovery)
4													
5													
6													
7													
8													
9													
10													

▲ SMALL DISTURBED SAMPLE ▲ WATER SAMPLE
 ▬ LARGE DISTURBED SAMPLE ▲ PIEZOMETER TIP
 ▨ SPT LINER SAMPLE ▬ STANDPIPE
 ▬ U76 UNDISTURBED SAMPLE ▬ STANDARD PENETRATION TEST
 ▬ U100 UNDISTURBED SAMPLE ▬ PERMEABILITY TEST
 ▨ MAZIER SAMPLE (70mm) ▬ IN-SITU VANE SHEAR TEST
 ▬ PISTON SAMPLE ▬

LOGGED FRANK CHAN
 DATE 31/01/96
 APPROVED C.LUN
 DATE 01/02/96

REMARKS
 Hole termination depth at 31.38m.
 Inspection Pit from 0.00m to 0.70m.

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD CONTRACT				HOLE NO. DH35 SHEET 2 of 4					
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839911.84 N 816566.91				W.O. W-518					
MACHINE & No. SM400-04								DATE from 29/1/96 to 30/1/96					
FLUSHING MEDIUM WATER				ORIENTATION Vertical				GROUND-LEVEL 3.55 mPD					
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15													
16													
17													
18	HX 18.00m NX												
19													
20													
• SMALL DISTURBED SAMPLE ▮ LARGE DISTURBED SAMPLE ▨ SPT LINER SAMPLE ▩ U75 UNDISTURBED SAMPLE ▪ U100 UNDISTURBED SAMPLE ▫ MAZIER SAMPLE (70mm) ▬ PISTON SAMPLE								▲ WATER SAMPLE ▲ PIEZOMETER TIP □ STANDPIPE ↓ STANDARD PENETRATION TEST T PERMEABILITY TEST V IN-SITU VANE SHEAR TEST		LOGGED <u>FRANK CHAN</u> DATE <u>31/01/96</u> APPROVED <u>C.LUN</u> DATE <u>01/02/96</u>		REMARKS	



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH35

SHEET 3 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839911.84
N 816566.91

DATE from 29/1/96 to 30/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.55 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4.
22													
23													
24													
25													
25.01/96													Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese, chlorite and kaolin stained joints, dipping 10°-30°.
26	NX 25.50m		100	94	87	3.0		↑ T-76	-21.95 25.50 25.58	28.91	+	III	
27						20.0		↑ T-76		28.91	+		
28			100	100	93	3.9		↑ T-76		28.39 28.50	+		
29			100	100	100	2.1		↑ T-76			+		
30			100	100	80			↑ T-76		29.68 29.91	+		

• SMALL DISTURBED SAMPLE	△ WATER SAMPLE
▬ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	□ STANDPIPE
▩ U76 UNDISTURBED SAMPLE	↓ STANDARD PENETRATION TEST
▩ U100 UNDISTURBED SAMPLE	⊥ PERMEABILITY TEST
▨ MAZIER SAMPLE (70mm)	∇ IN-SITU VANE SHEAR TEST
▩ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 31/01/96

APPROVED C.LUN

DATE 01/02/96

REMARKS

		BACHY SOLETANCHE GROUP		DRILLHOLE RECORD CONTRACT		HOLE NO. DH35							
		SOIL & FOUNDATIONS SPECIALISTS				SHEET 4 of 4							
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839911.84 N 816566.91		W.O. W-518							
MACHINE & No. SM400-04						DATE from 29/1/96 to 30/1/96							
FLUSHING MEDIUM WATER				ORIENTATION Vertical		GROUND-LEVEL 3.55 mPD							
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31 30/01/96			100	100	80	16.0		↑ 1-76		30.11	+ +	III	AS SHEET 3 OF 4.
			100	100	95	1.6		↓ 1-76		-27.83			
32													End of hole at 31.38m.
33													
34													
35													
36													
37													
38													
39													
40													

• SMALL DISTURBED SAMPLE ▮ LARGE DISTURBED SAMPLE ▮ SPT LINER SAMPLE ▮ U76 UNDISTURBED SAMPLE ▮ U100 UNDISTURBED SAMPLE ▮ MAZIER SAMPLE (70mm) ▮ PISTON SAMPLE	▲ WATER SAMPLE ▲ PIEZOMETER TIP ▮ STANDPIPE ↓ STANDARD PENETRATION TEST ▮ PERMEABILITY TEST ▽ IN-SITU VANE SHEAR TEST	LOGGED <u>FRANK CHAN</u> DATE <u>31/01/96</u> APPROVED <u>C.LUN</u> DATE <u>01/02/96</u>	REMARKS
--	--	---	---------