



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH51

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-57

E 839929.03
N 816527.37

DATE from 22/1/96 to 23/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.41 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								4.21	0.20	△ △		Concrete Slab.
2													Wash boring. (No recovery)
3	SX 6.00m PX												
4													
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 24/01/96

APPROVED C.LUN

DATE 25/01/96

REMARKS
Hole termination depth at 26.30m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH51

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-57

E 839929.03

DATE from 22/1/96 to 23/1/96

N 816527.37

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.41 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													
12	PX 12.00m HX												
13													
14													
15													
16													
17													
18													
19													
20													

AS SHEET 1 OF 3.

SMALL DISTURBED SAMPLE	WATER SAMPLE
LARGE DISTURBED SAMPLE	PIEZOMETER TIP
SPT LINER SAMPLE	STANDPIPE
U76 UNDISTURBED SAMPLE	STANDARD PENETRATION TEST
U100 UNDISTURBED SAMPLE	PERMEABILITY TEST
MAZIER SAMPLE (70mm)	IN-SITU VANE SHEAR TEST
PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 24/01/96

APPROVED C.LUN

DATE 25/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH51

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-57

E 839929.03
N 816527.37

DATE from 22/1/96 to 23/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.41 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21 22/01/96	HX 21.28m								-16.87	21.28			AS SHEET 2 OF 3.
22			100	100	100			T2-101		21.62	+++	III/II	Moderately strong to strong, pinkish grey spotted black and white, moderately to slightly decomposed medium to coarse grained GRANITE with widely spaced and occasionally medium spaced, extremely narrow, rough planar, limonite, manganese and kaolin stained joints, dipping 10°-20°, 50°-70° and occasionally vertical joints.
23			100	100	96			T2-101		22.45	+++		
24			100	100	100	2.4		T2-101		23.74	+++		
25			100	100	100			T2-101		24.47	+++		
26			100	100	100	1.2		T2-101		24.93	+++		
27			100	100	100			T2-101		25.78	+++		End of hole at 26.30m.
28			100	100	100			T2-101		26.30	+++		
29													
30													

- | | |
|---------------------------|-----------------------------|
| • SMALL DISTURBED SAMPLE | ▲ WATER SAMPLE |
| ▬ LARGE DISTURBED SAMPLE | ■ PIEZOMETER TIP |
| ▨ SPT LINER SAMPLE | △ STANDPIPE |
| ▩ U76 UNDISTURBED SAMPLE | ↓ STANDARD PENETRATION TEST |
| ▩ U100 UNDISTURBED SAMPLE | ⊥ PERMEABILITY TEST |
| ▩ MAZIER SAMPLE (70mm) | ∨ IN-SITU VANE SHEAR TEST |
| ▩ PISTON SAMPLE | |

LOGGED FRANK CHAN

DATE 24/01/96

APPROVED C.LUN

DATE 25/01/96

REMARKS