



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH6

SHEET 1 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839894.30

DATE from 18/1/96 to 19/1/96

N 816506.05

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.08 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.88	0.20	△ △		Concrete Slab. Wash boring. (No recovery)
2													
3			77					T2-101	1.88	2.00 2.20			Concrete with cobbles and gravels of moderately decomposed granite with some brown silty SAND. (FILL)
4	SX 3.50m PX								0.58	3.50			Wash boring. (No recovery)
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- △ STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 20/01/96

APPROVED C.LUN

DATE 22/01/96

REMARKS
Hole termination depth at 31.09m.
Inspection Pit 0.00m to 2.00m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH6

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839894.30

DATE from 18/1/96 to 19/1/96

N 816506.05

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.08 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15													
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ◻ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 20/01/96

APPROVED C.LUN

DATE 22/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH6

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839894.30
N 816506.05

DATE from 18/1/96 to 19/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.08 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4.
22													
23	PX 22.50m HX												
24													
25	HX 25.50m NX 26.80m												
26			100	100	52	3.3 10.4		T-74	-21.72	25.80 26.10	+++	III	Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow, rough planar, limonite, manganese and kaolin stained joints, dipping 10°-20°.
27			100	100	93	2.9		T-74		26.77	+++		
28			100	100	100			T-74		28.26 28.52	+++		
29			100	100	100	3.1		T-74			+++		
30			100	100	100			T-74		29.72	+++		

- | | |
|-------------------------|---------------------------|
| SMALL DISTURBED SAMPLE | WATER SAMPLE |
| LARGE DISTURBED SAMPLE | PIEZOMETER TIP |
| SPT LINER SAMPLE | STANDPIPE |
| U76 UNDISTURBED SAMPLE | STANDARD PENETRATION TEST |
| U100 UNDISTURBED SAMPLE | PERMEABILITY TEST |
| MAZIER SAMPLE (70mm) | IN-SITU VANE SHEAR TEST |
| PISTON SAMPLE | |

LOGGED FRANK CHAN

DATE 20/01/96

APPROVED C.LUN

DATE 22/01/96

REMARKS

BACHY SOLETANCHE BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. DH6									
				SHEET 4 of 4									
CONTRACT													
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY			CO-ORDINATES E 839894.30 N 816506.05		W.O. W-518								
MACHINE & No. ACKER-35					DATE from 18/1/96 to 19/1/96								
FLUSHING MEDIUM WATER			ORIENTATION Vertical		GROUND-LEVEL 4.08 mPD								
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
19/01/96			100	100	100	3.1		↑ T-74 ↓	27.01	31.09	+ + + + + + + + + + + + + + +	III	AS SHEET 3 OF 4.
31													End of hole at 31.09m.
32													
33													
34													
35													
36													
37													
38													
39													
40													
• SMALL DISTURBED SAMPLE ▲ WATER SAMPLE ■ LARGE DISTURBED SAMPLE ▲ PIEZOMETER TIP ▨ SPT LINER SAMPLE □ STANDPIPE ■ U76 UNDISTURBED SAMPLE ↓ STANDARD PENETRATION TEST ■ U100 UNDISTURBED SAMPLE ┃ PERMEABILITY TEST ▨ MAZIER SAMPLE (70mm) ┃ IN-SITU VANE SHEAR TEST ▨ PISTON SAMPLE ┃								LOGGED FRANK CHAN		REMARKS			
DATE 20/01/96													
APPROVED C.LUN													
DATE 22/01/96													