



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

CONTRACT

HOLE NO. P1

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-16

E 839893.54
N 816492.21

DATE from 16/7/96 to 17/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.72 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX												0.00-3.00m: wash boring
2													
3	PX 3.00m HX		83					PX	1.72 1.42	3.00 3.30			Rounded and subrounded COBBLES, fine to coarse GRAVEL and CONCRETE. (FILL) 3.30-17.00m: washed boring
4													
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LIVER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 23/7/96

APPROVED C. LUN

DATE 24/7/96

REMARKS

Hole termination depth at 30.91m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P1

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-16

E 839893.54
N 816492.21

DATE from 16/7/96 to 17/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.72 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4
12													
13													
14													
15													Rounded and subrounded COBBLES and fine to coarse GRAVEL. No recovery assumed finer material washed out. 17.50-24.98m: wash boring
16													
17	HX 17.00m NX	3.50m at 19:30	50					T2-101	-12.28	17.00	0 0		
18		5.50m at 07:30							-12.78	17.50	0 0		
19													
20													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG
DATE 23/7/96
APPROVED C. LUN
DATE 24/7/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P1

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-16

E 839893.54
N 816492.21

DATE from 16/7/96 to 17/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.72 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4
22													
23													
24													
25	NX	24.98m											
25			99	99	40			TNW	-20.26	24.98	+++	III/IV	Moderately strong to moderately weak, brownish grey, spotted black and yellow, moderately to highly decomposed, medium grained GRANITE with closely spaced, narrow to very narrow, limonite and manganese stained joints, dipping 15° to 35°.
26			100	100	100			TNW		25.92	+++		
27			99	99	89	10.6		TNW		26.72	+++		
28			100	100	52			TNW		27.76	+++		Strong, pinkish grey, spotted black and white, slightly decomposed medium grained GRANITE with closely to medium spaced, very narrow, rough undulating, clean joints, dipping 5° to 10°.
29			100	100	88			TNW	-23.66	28.38	+++	II	
30						4.0		TNW		29.57	+++		

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 23/7/96

APPROVED C. LUN

DATE 24/7/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

CONTRACT

HOLE NO. P1

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-16

E 839893.54
N 816492.21

DATE from 16/7/96 to 17/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.72 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
17/7/96			100	100	96			↑ TNW ↓	-26.19	30.91	+++++		AS SHEET 3 OF 4
31													End of hole at 30.91m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 23/7/96

APPROVED C. LUN

DATE 24/7/96

REMARKS