



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P62

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-16

E 839928.24

N 816496.80

DATE from 19/7/96 to 19/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GUIDE WALL LEVEL 4.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	NX												0.00-3.00m: wash boring
2													
3			70					HX	1.49	3.00			
4									0.99	3.50			Rounded and subrounded COBBLES and fine to coarse GRAVEL and CONCRETE. No recovery assumed finer material was out. 3.50-17.37m: wash boring
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 30/0796

APPROVED C. LUN

DATE 31/07/96

REMARKS
Hole termination depth at 24.91m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P62

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-16

E 839928.24
N 816496.80

DATE from 19/7/96 to 19/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GUIDE WALL LEVEL 4.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3
12													
13													
14													
15													
16													Strong, pinkish grey, spotted black and white, slightly decomposed, medium grained GRANITE with closely to medium spaced, very narrow to extremely narrow, rough, undulating, clean joints, dipping 5° to 10°.
17	HX 17.37m NX								-12.88	17.37			
18			98	98	98			TNW		17.97	+	II	
19			99	99	97			TNW		18.95	+		
20			100	100	100			TNW			+		

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- √ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG
DATE 30/0796
APPROVED C. LUN
DATE 31/07/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P62

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-16

E 839928.24

DATE from 19/7/96 to 19/7/96

N 816496.80

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GUIDE WALL LEVEL 4.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21 19/07/96			100	100	95			TNW		20.04	+		AS SHEET 2 OF 3
22			100	100	100			TNW		21.44	+		
23			99	94	86			TNW		22.98	+		
24			99	99	94			TNW		23.95	+		
25									-20.42	24.91	+		
26													End of hole at 24.91m.
27													
28													
29													
30													

- ▲ SMALL DISTURBED SAMPLE
- ▲ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ▨ STANDPIPE
- ▨ STANDARD PENETRATION TEST
- ▨ PERMEABILITY TEST
- ▨ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 30/07/96

APPROVED C. LUN

DATE 31/07/96

REMARKS