



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P63

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-17

E 839928.16
N 816493.66

DATE from 19/7/96 to 20/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.50 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX							INSPECTION PIT					0.00-2.00m: wash boring
2	PX 2.00m HX		45					HX	2.50	2.00			Rounded to subrounded COBBLES and fine to coarse GRAVEL and CONCRETE. No recovery assumed, finer material washed out. (FILL)
3			100					HX	1.00	3.00			
4										3.50			3.50-17.55m: wash boring
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LIVER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 05/08/96

APPROVED C. LUN

DATE 06/08/96

REMARKS

Hole termination depth at 25.25m.
Inspection pit at 0.00m to 2.00m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P63

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-17

E 839928.16
N 816493.66

DATE from 19/7/96 to 20/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.50 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													
12													
13													
14													
15	HX 15.00m NX												
16													
17	NX 17.55m												
18			99	99	99		TNW		-13.05	17.55	+	III	Moderately strong, brownish grey, spotted yellow, moderately decomposed, medium grained GRANITE with closely to extremely closely spaced, moderately narrow to narrow, rough undulating, limonite and manganese stained joints, dipping 15° to 35° and occasional subvertical.
19						7.6				19.05	+		
20			100	100	36		TNW				+		

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 05/08/96

APPROVED C. LUN

DATE 06/08/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P63

SHEET 3 of 3

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-17

E 839928.16

N 816493.66

DATE from 19/7/96 to 20/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.50 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21			100	100	100			TNW	-15.80	20.30	+++	III/II	Strong to moderately strong, pinkish grey, spotted black and white, slightly to moderately decomposed, medium grained GRANITE with closely to medium spaced, very narrow to extremely narrow, rough undulating, limonite stained joints, dipping 5° to 10°.
			100	100	100			TNW		21.26	+++		
22			100	100	100			TNW		21.80	+++		
			100	100	100			TNW		22.90	+++		
23			100	100	100			TNW		24.32	+++		
24			100	100	100			TNW		25.25	+++		
25			100	100	100			TNW	-20.75	25.25	+++		End of hole at 25.25m.
26													
27													
28													
29													
30													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 05/08/96

APPROVED C. LUN

DATE 06/08/96

REMARKS