

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD			HOLE NO. A5a	
		CONTRACT			SHEET 1 of 3			
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY								
METHOD ROTARY				CO-ORDINATES E 839897.28 N 816515.51			W.O. W-518	
MACHINE & No. YBM36							DATE from 27/4/96 to 28/4/96	
FLUSHING MEDIUM WATER				ORIENTATION Vertical			GROUND-LEVEL 4.49 mPD	
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Description
1	PX		27					Angular COBBLES and GRAVELS of moderately decomposed granite with some brown silty SAND and some concrete fragments. (FILL)
2	PX 1.50m HX		14					
3								
4								Wash Boring. (No Recovery)
5								
6								
7								
8								
9								
10	HX 10.00m							
• SMALL DISTURBED SAMPLE ▬ LARGE DISTURBED SAMPLE ▨ SPT LINER SAMPLE ▩ U76 UNDISTURBED SAMPLE ▩ U100 UNDISTURBED SAMPLE ▨ MAZIER SAMPLE (70mm) ▩ PISTON SAMPLE △ WATER SAMPLE ▲ PIEZOMETER TIP ◻ STANDPIPE ┆ STANDARD PENETRATION TEST ┆ PERMEABILITY TEST ∨ IN-SITU VANE SHEAR TEST				LOGGED <u>FRANK CHAN</u> DATE <u>29/04/96</u> APPROVED <u>C.LUN</u> DATE <u>30/04/96</u>		REMARKS Hole termination depth at 25.90m.		



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. A5a

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM36

E 839897.28

DATE from 27/4/96 to 28/4/96

N 816515.51

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11	NX									11.00			Wash Boring. (No Recovery)
12										12.00			
13										13.00			
14										14.00			
15										15.00			
16										16.00			
17										17.00			
18										18.00			
19			67						-14.21	18.70			Sub-rounded COBBLES and GRAVELS of moderately decomposed granite and tuff with some grey silty sand. (ALLUVIUM)
20									-14.81	19.30			Wash Boring. (No Recovery)
20										20.00			

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 29/04/96

APPROVED C.LUN

DATE 30/04/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. A5a

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM36

E 839897.28

DATE from 27/4/96 to 28/4/96

N 816515.51

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21	NX 20.50m		100	0	0	NI		T-74	-16.01	20.50			Wash Boring. (No Recovery)
22			100	100	69	7.7		T-74		20.70	+	III	Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with medium to closely spaced, extremely narrow to very narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20° and 70°-80°.
23								T-74		21.35	+		
24								T-74		21.57	+		
25			100	100	94	2.6		T-74		23.03	+		
26			100	100	100			T-74		23.69	+		
27			100	100	94	2.7		T-74		24.42	+		
28								T-74		24.47	+		End of hole at 25.90m.
29								T-74		25.11	+		
30			100	100	97	1.3		T-74		25.90	+		
31									-21.41	25.90	+		

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 29/04/96

APPROVED C.LUN

DATE 30/04/96

REMARKS