



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B1

SHEET 1 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER 35

E 839907.25

N 816554.26

DATE from 1/2/96 to 3/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.82 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.62	0.20			Concrete slab
2										0.80			Brown, gravelly silty medium to coarse SAND. (FILL)
3	SX 3.00m PX								1.82	2.00			Wash boring. No recovery at 2.00m-19.00m.
4													
5													
6													
7													
8													
9													
10													

SMALL DISTURBED SAMPLE	WATER SAMPLE
LARGE DISTURBED SAMPLE	PIEZOMETER TIP
SPT LINER SAMPLE	STANDPIPE
U76 UNDISTURBED SAMPLE	STANDARD PENETRATION TEST
U100 UNDISTURBED SAMPLE	PERMEABILITY TEST
MAZIER SAMPLE (70mm)	IN-SITU VANE SHEAR TEST
PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 04/02/96

APPROVED C. LUN

DATE 05/02/96

REMARKS

Hole termination depth at 33.32m
An inspection pit was excavated from 0.00m to 0.80m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B1

SHEET 2 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER 35

E 839907.25

N 816554.26

DATE from 1/2/96 to 3/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.82 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													Wash boring. No recovery at 2.00m-19.00m.
12													
13													
14													
15													
16													
17													
18	PX 18.00m HX												
19													
20													
			93					T2-101	-15.18 -15.48	19.00 19.30			Sub-angular Cobbles and Gravels of moderately decomposed granite and tuff with some brown, silty SAND. (ALLUVIUM)

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U75 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN
DATE 04/02/96
APPROVED C. LUN
DATE 05/02/96

REMARKS

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD	ROTARY
--------	--------

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER 35

E 839907.25

DATE from **1/2/96** to **3/2/96**

N 816554.26

GROUND-LEVEL 3.82 mPD

FLUSHING MEDIUM WATER

ORIENTATION Vertical

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													Wash boring No recovery at 19.30m-22.83m.
22	HX												
23	22.83m								-19.01	22.83		III	Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained, kaolin and chloride coated joints, dipping 10°-20° and 70°-85°.
24			90	80	80	3.0	T2 - IOI		-19.70	23.52		IV/II	
25						NI			-20.00	23.82		IV	
26						NR			-20.15	23.97		IV	
27									-20.29	24.11		III	No recovery at 23.97m-24.11m.
28			100	100	69	4.9	T2 - IOI			25.15			Weak to moderately weak, brownish pink spotted black and white, highly to moderately decomposed GRANITE at 23.52m-23.82m.
29			100	97	77		T2 - IOI			25.96			
30										26.32			Weak, highly decomposed zone at 23.82m-23.97m.
31			100	100	100	1.6	T2 - IOI						
32										27.70			
33			100	100	86		T2 - IOI			28.40			
34						5.3							
35			100	100	81	1.9	T2 - IOI			29.23			
36										29.35			
37										29.87			

- | | | | |
|---|-------------------------|---|---------------------------|
|  | SMALL DISTURBED SAMPLE |  | WATER SAMPLE |
|  | LARGE DISTURBED SAMPLE |  | PIEZOMETER TIP |
|  | SPT LINER SAMPLE |  | STANDPIPE |
|  | U76 UNDISTURBED SAMPLE |  | STANDARD PENETRATION TEST |
|  | U100 UNDISTURBED SAMPLE |  | PERMEABILITY TEST |
|  | MAZIER SAMPLE (70mm) |  | IN-SITU VANE SHEAR TEST |
|  | PISTON SAMPLE | | |

LOGGED FRANK CHAN

DATE 04/02/96

APPROVED, C. LUN

DATE 05/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B1

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER 35

E 839907.25
N 816554.26

DATE from 1/2/96 to 3/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.82 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31 02/02/96			100	100	97			T2 -101		30.73	+++	III	Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained, kaolin and chloride coated joints, dipping 10°-20° and 70°-85°.
32			100	100	89	1.9		T2 -101		31.92	+++		
33 03/02/96			100	100	94	3.6		T2 -101		32.23	+++		
34									-29.50	33.32	+++		Weak to moderately weak, brownish pink spotted black and white, highly to moderately decomposed GRANITE at 23.52m-23.82m.
35													Weak, highly decomposed zone at 23.82m-23.97m.
36													No recovery at 23.97m-24.11m.
37													End of hole at 33.32m.
38													
39													
40													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 04/02/96

APPROVED C. LUN

DATE 05/02/96

REMARKS