



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. **B2b**

CONTRACT

SHEET **1** of **4**

PROJECT **LINCOLN HOUSE DEVELOPMENT, QUARRY BAY**

METHOD **ROTARY**

CO-ORDINATES

W.O. **W-518**

MACHINE & No. **SM400-04**

E 839912.22

DATE from **27/1/96** to **29/1/96**

N 816543.82

FLUSHING MEDIUM **WATER**

ORIENTATION **Vertical**

GROUND-LEVEL **4.44 mPD**

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	HX		100					HX	4.24	0.20	△		Concrete Slab.
			100					T2-101		0.70			Concrete with cobbles and gravels of moderately decomposed granite and red bricks. (FILL)
2			100					T2-101		1.15			
	HX 2.50m								1.94	2.50			
3	NX												Wash boring. (No recovery)
4													
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- △ STANDPIPE
- ┆ STANDARD PENETRATION TEST
- ┆ PERMEABILITY TEST
- √ IN-SITU VANE SHEAR TEST

LOGGED **FRANK CHAN**

DATE **30/01/96**

APPROVED **C.LUN**

DATE **31/01/96**

REMARKS

Hole termination depth at 31.80m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B2b

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839912.22

DATE from 27/1/96 to 29/1/96

N 816543.82

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15													
16													
17													
18													
19													
20			100										

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U75 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ▮ STANDPIPE
- ▮ STANDARD PENETRATION TEST
- ▮ PERMEABILITY TEST
- ▮ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 30/01/96

APPROVED C.LUN

DATE 31/01/96

REMARKS

SEE SHEET 3 OF 4.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B2b

SHEET 3 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839912.22
N 816543.82

DATE from 27/1/96 to 29/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.O.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21 27/01/96													Sub-rounded Cobbles and Gravels of moderately decomposed granite and tuff with some red brick and steel fragment. (FILL) 19.70m-21.50m: wash boring.
22			60					T-76	-18.06	21.50 22.50			
23													Wash boring. (No recovery)
24													
25													
26 29/01/96	NX 26.04m								-21.60	26.04		III/II	Moderately strong to strong, brownish pink spotted black and white, moderately to slightly decomposed medium to coarse grained GRANITE with widely to medium spaced, extremely narrow to very narrow, rough planar, limonite, manganese and kaolin stained joints, dipping 10°-20°, 40°-60°, 70°-80°.
27			100	100	82	16.7 2.0		T-76		26.40 27.40 27.49			
28			100	100	91	6.5		T-76		28.48 28.84			
29			100	100	92	3.4		T-76		29.95			
30													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ▬ STANDPIPE
- ▬ STANDARD PENETRATION TEST
- ▬ PERMEABILITY TEST
- ▬ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN
DATE 30/01/96
APPROVED C.LUN
DATE 31/01/96

REMARKS

BACHY SOLETANCHE BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD CONTRACT		HOLE NO. B2b SHEET 4 of 4													
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY																	
METHOD ROTARY							CO-ORDINATES			W.O. W-518							
MACHINE & No. SM400-04							E 839912.22 N 816543.82			DATE from 27/1/96 to 29/1/96							
FLUSHING MEDIUM WATER							ORIENTATION Vertical			GROUND-LEVEL 4.44 mPD							
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description				
31 29/01/96			100	100	92	1.1		↑ 1.74		30.34	++	III/II	AS SHEET 3 OF 4.				
			100	100	99			↓ 1.74		31.80	++						
32													End of hole at 31.80m.				
33																	
34																	
35																	
36																	
37																	
38																	
39																	
40																	
• SMALL DISTURBED SAMPLE ▲ LARGE DISTURBED SAMPLE ▬ SPT LINER SAMPLE ◻ U75 UNDISTURBED SAMPLE ◻ U100 UNDISTURBED SAMPLE ◻ MAZIER SAMPLE (70mm) ◻ PISTON SAMPLE △ WATER SAMPLE ▲ PIEZOMETER TIP ◻ STANDPIPE ▬ STANDARD PENETRATION TEST ▬ PERMEABILITY TEST ✓ IN-SITU VANE SHEAR TEST								LOGGED FRANK CHAN		DATE 30/01/96		APPROVED C.LUN		DATE 31/01/96		REMARKS	