

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD			HOLE NO. B2c	
				CONTRACT			SHEET 1 of 4	
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY								
METHOD ROTARY				CO-ORDINATES E 839912.13 N 816540.46			W.O. W-518	
MACHINE & No. SM400-04							DATE from 23/1/96 to 25/1/96	
FLUSHING MEDIUM WATER				ORIENTATION Vertical			GROUND-LEVEL 4.43 mPD	
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Description
1	SX		92					Concrete Slab with steel bars.
2	SX 1.50m							Concrete with cobbles and gravels of moderately decomposed granite. (FILL)
3	PX		20					
4								Wash boring. (No recovery)
5								
6								
7								
8								
9								
10								



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B2c

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839912.13
N 816540.46

DATE from 23/1/96 to 25/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.43 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15	PX 15.00m HX												
16													
17													
18													
19													
20	HX 19.70m		100					T2-101	-14.87 -15.27	19.30 19.70			Sub-rounded Cobbles and Gravels of moderately decomposed granite and tuff with some brown silty SAND.

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 26/01/96

APPROVED C.LUN

DATE 27/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B2c

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839912.13
N 816540.46

DATE from 23/1/96 to 25/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.43 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													(ALLUVIUM) Wash boring. (No recovery)
22													
23													
24													
25			100	88	70	16.7	T2 -101		-20.12 -20.47	24.55 24.68 24.90 25.04	IV/III		Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow, rough planar, limonite, manganese, chlorite and kaolin stained joints, dipping 10°-20°, 40°-60°, 70°-85°.
26						3.0							
27			100	100	93	2.0	T2 -101			26.05			24.55m-24.90m: weak to moderately weak, brownish pink spotted black and white, highly to moderately decomposed medium to coarse grained GRANITE.
28			100	100	84		T-76			27.55			
29			100	100	100	3.6	T-76			28.51			
30			100	100	75		T-76			29.33			

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▩ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 26/01/96

APPROVED C.LUN

DATE 27/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B2c

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839912.13

N 816540.46

DATE from 23/1/96 to 25/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.43 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
24/01/96			100	100	75	9.3		↑ T-76		30.05	+	III	AS SHEET 3 OF 4.
31								↓		30.79	+		
25/01/96			100	100	68	4.3		↓ T-76		31.02	+		
									-27.28	31.71	+		End of hole at 31.71m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- △ STANDPIPE
- ▬ STANDARD PENETRATION TEST
- ▬ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 26/01/96

APPROVED C.LUN

DATE 27/01/96

REMARKS