



BACHY SOLETANCHE GROUP  
SOIL & FOUNDATIONS SPECIALISTS

# DRILLHOLE RECORD

HOLE NO. **B3c**

SHEET **1** of **3**

CONTRACT

PROJECT **LINCOLN HOUSE DEVELOPMENT, QUARRY BAY**

METHOD **ROTARY**

CO-ORDINATES

W.O. **W-518**

MACHINE & No. **CMC-41**

**E 839910.28**

DATE from **29/1/96** to **30/1/96**

**N 816527.23**

FLUSHING MEDIUM **WATER**

ORIENTATION **Vertical**

GROUND-LEVEL **4.44 mPD**

| Drilling Progress | Casing size | Water level (m) Shift start/end | Total core Recovery % | Solid core Recovery % | R.Q.D. | Fracture Index | Tests | Samples | Reduced Level | Depth (m) | Legend   | Grade | Description                    |
|-------------------|-------------|---------------------------------|-----------------------|-----------------------|--------|----------------|-------|---------|---------------|-----------|----------|-------|--------------------------------|
|                   | PX          |                                 | 60                    |                       |        |                |       | PX      | 3.94          | 0.50      | △△<br>△△ |       | Concrete Slab with steel bars. |
| 1                 |             |                                 |                       |                       |        |                |       |         |               |           |          |       |                                |
| 2                 |             |                                 |                       |                       |        |                |       |         |               |           |          |       |                                |
| 3                 |             |                                 |                       |                       |        |                |       |         |               |           |          |       |                                |
| 4                 |             |                                 |                       |                       |        |                |       |         |               |           |          |       |                                |
| 5                 |             |                                 |                       |                       |        |                |       |         |               |           |          |       |                                |
| 6                 |             |                                 |                       |                       |        |                |       |         |               |           |          |       |                                |
| 7                 |             |                                 |                       |                       |        |                |       |         |               |           |          |       |                                |
| 8                 |             |                                 |                       |                       |        |                |       |         |               |           |          |       |                                |
| 9                 |             |                                 |                       |                       |        |                |       |         |               |           |          |       |                                |
| 10                |             |                                 |                       |                       |        |                |       |         |               |           |          |       |                                |

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- └ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED **FRANK CHAN**

DATE **31/01/96**

APPROVED **C.LUN**

DATE **01/02/96**

REMARKS  
Hole termination depth at 28.13m.



BACHY SOLETANCHE GROUP  
SOIL & FOUNDATIONS SPECIALISTS

# DRILLHOLE RECORD

HOLE NO. B3c

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839910.28  
N 816527.23

DATE from 29/1/96 to 30/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

| Drilling Progress | Casing size     | Water level (m) Shift start/end | Total core Recovery % | Solid core Recovery % | R.Q.D. | Fracture Index | Tests | Samples | Reduced Level | Depth (m) | Legend | Grade  | Description                                                                                                                                                                                                                                                     |
|-------------------|-----------------|---------------------------------|-----------------------|-----------------------|--------|----------------|-------|---------|---------------|-----------|--------|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 11                |                 |                                 |                       |                       |        |                |       |         |               |           |        |        | AS SHEET 1 OF 3.                                                                                                                                                                                                                                                |
| 12                |                 |                                 |                       |                       |        |                |       |         |               |           |        |        |                                                                                                                                                                                                                                                                 |
| 13                |                 |                                 |                       |                       |        |                |       |         |               |           |        |        |                                                                                                                                                                                                                                                                 |
| 14                |                 |                                 |                       |                       |        |                |       |         |               |           |        |        |                                                                                                                                                                                                                                                                 |
| 15                | PX 15.00m<br>HX |                                 |                       |                       |        |                |       |         |               |           |        |        |                                                                                                                                                                                                                                                                 |
| 16                |                 |                                 |                       |                       |        |                |       |         |               |           |        |        | Moderately strong to strong, pinkish grey spotted black and white, moderately to slightly decomposed medium to coarse grained GRANITE with widely spaced, extremely narrow, rough planar, limonite stained and clean joints, dipping 10°-20°, 60°-70°, 80°-85°. |
| 17                |                 |                                 |                       |                       |        |                |       |         |               |           |        |        |                                                                                                                                                                                                                                                                 |
| 18                | HX 18.10m       |                                 |                       |                       |        |                |       |         | -13.66        | 18.10     | +      | III/II |                                                                                                                                                                                                                                                                 |
| 19                |                 |                                 | 86                    | 86                    | 86     | 1.6            |       | T2-101  | -14.90        | 19.34     | +      | IV     |                                                                                                                                                                                                                                                                 |
| 20                |                 |                                 | 100                   | 100                   | 100    | 1.1            |       | T2-101  | -15.13        | 19.57     | +      | III/II |                                                                                                                                                                                                                                                                 |

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- ▲ WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- √ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN  
DATE 31/01/96  
APPROVED C.LUN  
DATE 01/02/96

## REMARKS



BACHY SOLETANCHE GROUP  
SOIL & FOUNDATIONS SPECIALISTS

# DRILLHOLE RECORD

HOLE NO. B3c

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839910.28  
N 816527.23

DATE from 29/1/96 to 30/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

| Drilling Progress | Casing size | Water level (m) Shift start/end | Total core Recovery % | Solid core Recovery % | R.Q.D. | Fracture Index | Tests | Samples | Reduced Level | Depth (m) | Legend | Grade  | Description                 |
|-------------------|-------------|---------------------------------|-----------------------|-----------------------|--------|----------------|-------|---------|---------------|-----------|--------|--------|-----------------------------|
| 21                |             |                                 | 100                   | 100                   | 100    | 1.1            |       | T2 -101 |               | 21.22     | +      | III/II | 19.34m-19.57m: no recovery. |
| 22                |             |                                 | 100                   | 100                   | 97     |                |       | T2 -101 |               | 22.29     | +      |        |                             |
| 23                |             |                                 |                       |                       |        |                |       |         |               | 22.77     | +      |        |                             |
| 24                |             |                                 | 100                   | 100                   | 100    | 1.3            |       | T2 -101 |               | 23.94     | +      |        |                             |
| 25                |             |                                 | 100                   | 100                   | 100    |                |       | T2 -101 |               | 24.84     | +      |        |                             |
| 26                |             |                                 | 100                   | 100                   | 89     | 11.5           |       | T2 -101 |               | 25.44     | +      |        |                             |
| 27                |             |                                 |                       |                       |        |                |       |         |               | 25.70     | +      |        |                             |
| 28                |             |                                 | 100                   | 100                   | 100    |                |       | T2 -101 |               | 25.80     | +      |        |                             |
|                   |             |                                 |                       |                       |        |                |       |         |               | 26.71     | +      |        |                             |
|                   |             |                                 | 100                   | 100                   | 100    | 1.6            |       | T2 -101 |               |           | +      |        |                             |
| 29                |             |                                 |                       |                       |        |                |       |         |               |           |        |        | End of hole at 28.13m.      |
| 30                |             |                                 |                       |                       |        |                |       |         |               |           |        |        |                             |

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 31/01/96

APPROVED C.LUN

DATE 01/02/96

REMARKS