



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH11

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D2G-22

E 839894.69

N 816520.18

DATE from 4/3/96 to 6/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.64 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX							INSPECTION PIT	3.44	0.20	Concrete Slab.		
2									2.64	1.00	Brown, gravelly silty medium to coarse SAND. (FILL)		
3											Wash boring. (No recovery)		
4	PX 4.00m HX												
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 07/03/96

APPROVED C.LUN

DATE 08/03/96

REMARKS
Hole termination depth at 25.84m.
Inspection pit from 0.00m to 1.00m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH11

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D2G-22

E 839894.69

DATE from 4/3/96 to 6/3/96

N 816520.18

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.64 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15		1.30m at 19:30											
16		1.20m at 07:30											Sub-rounded GRAVEL and COBBLES of moderately decomposed granite and tuff with some brown, silty sand. (ALLUVIUM)
17													
18	HX 18.00m NX		40					T-74	-14.16	17.80			
19			44					T-74		18.80			
20										19.70			

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 07/03/96

APPROVED C.LUN

DATE 08/03/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH11

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D2G-22

E 839894.69

N 816520.18

DATE from 4/3/96 to 6/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.64 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21	NX 20.25m		100	93	53	10.9		T-74	-16.61	20.25	+	III/II	AS SHEET 2 OF 3.
22			100	96	96	4.8		T-74		20.80	+		Moderately strong to strong, brownish pink spotted black and white, moderately to slightly decomposed, medium to coarse grained GRANITE with medium to closely spaced, very narrow, rough planar, limonite, manganese stained joints, dipping 10°-20°, 40°-50°, 65°-80° and occasionally vertical joints.
23		1.40m at 19:30	100	96	72	20.0		T-74		22.27	+		
24		1.50m at 07:30	100	100	91	4.7		T-74		22.87	+		
25			100	100	88	7.3		T-74		23.06	+		
26									-22.20	23.63	+		End of hole at 25.84m.
27										24.02	+		
28										24.88	+		
29										25.02	+		
30										25.84	+		

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 07/03/96

APPROVED C.LUN

DATE 08/03/96

REMARKS