



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH13

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM-37

E 839894.76
N 816525.58

DATE from 15/3/96 to 18/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.51 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX		85					↑ PX					Angular red bricks and concrete fragments with some grey silty SAND and some domestic rubbish and steel fragments. (FILL)
2	PX 2.00m HX							↓	2.51	2.00			Wash boring. (No recovery)
3													
4													
5													
6	HX 6.00m NX												
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 19/03/96

APPROVED C.LUN

DATE 20/03/96

REMARKS

Hole termination depth at 27.35m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH13

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM-37

E 839894.76

DATE from 15/3/96 to 18/3/96

N 816525.58

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.51 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11 15/03/96													AS SHEET 1 OF 3.
12													
13													
14													
15													
16 16/03/96													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ▲ STANDPIPE
- ▬ STANDARD PENETRATION TEST
- ▬ PERMEABILITY TEST
- ▬ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 19/03/96

APPROVED C.LUN

DATE 20/03/96

REMARKS

BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. DH13													
		CONTRACT		SHEET 3 of 3													
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY																	
METHOD ROTARY			CO-ORDINATES		W.O. W-518												
MACHINE & No. YBM-37			E 839894.76 N 816525.58		DATE from 15/3/96 to 18/3/96												
FLUSHING MEDIUM WATER			ORIENTATION Vertical		GROUND-LEVEL 4.51 mPD												
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description				
16/03/96	NX 22.00m								-16.49	21.00			AS SHEET 2 OF 3.				
21				30				↑ T-76	-17.49	22.00		Sub-rounded GRAVEL and COBBLES of moderately decomposed granite and tuff with some brown, silty SAND. (ALLUVIUM)					
22				100	100	90	2.5	↑ T-76		23.06			III/II	Strong to moderately strong, brownish grey spotted black and white, moderately to slightly decomposed, medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, extremely narrow, rough planar, limonite, manganese stained joints, dipping 10°-20° & 65°-75°.			
23				100	100	94		↑ T-76		23.60							
24				100	100	100	3.0	↑ T-76		24.93							
25				100	100	100		↑ T-76		25.36							
26				100	100	100	0.8	↑ T-76		25.92							
27				100	100	100		↑ T-76		27.35							
28									-22.84								End of hole at 27.35m.
29																	
30																	

• SMALL DISTURBED SAMPLE	Δ WATER SAMPLE
▬ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	□ STANDPIPE
▩ U76 UNDISTURBED SAMPLE	⏏ STANDARD PENETRATION TEST
▩ U100 UNDISTURBED SAMPLE	⏏ PERMEABILITY TEST
▩ MAZIER SAMPLE (70mm)	∇ IN-SITU VANE SHEAR TEST
▩ PISTON SAMPLE	

LOGGED FRANK CHAN
 DATE 19/03/96
 APPROVED C.LUN
 DATE 20/03/96

REMARKS