



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH26

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D2G-17

E 839895.30
N 816560.21

DATE from 7/2/96 to 9/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.57 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.37	0.20	Concrete Slab.		
2	SX 2.00m								1.57	2.00	Brown, gravelly silty medium to coarse SAND. (FILL)		
3	PX 3.00m								0.57	3.00	Wash boring. (No recovery)		
4	HX		100					T2 -101		3.60	Angular GRAVEL, COBBLES and BOULDERS of moderately decomposed granite with some brown, silty SAND. (FILL)		
5			70					T2 -101		4.80	3.85m-4.10m & 4.90m-5.10m: boulders.		
6	HX 6.30m		45					T2 -101		6.30	Wash boring. (No recovery)		
7	NX												
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 10/02/96

APPROVED C.LUN

DATE 12/02/96

REMARKS
Hole termination depth at 28.53m
Inspection Pit from 0.00m to 0.90m.

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. DH26	
				CONTRACT		SHEET 2 of 3	
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY							
METHOD ROTARY				CO-ORDINATES E 839895.30 N 816560.21		W.O. W-518	
MACHINE & No. D2G-17						DATE from 7/2/96 to 9/2/96	
FLUSHING MEDIUM WATER				ORIENTATION Vertical		GROUND-LEVEL 3.57 mPD	
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests
Samples	Reduced Level	Depth (m)	Legend	Grade	Description		
07/02							
11							
12							
13							
14							
15							
08/02/96							
16							
17							
18	NX 18.50m		40				
19							
20			44				
• SMALL DISTURBED SAMPLE ▲ WATER SAMPLE ▬ LARGE DISTURBED SAMPLE ▲ PIEZOMETER TIP ▬ SPT LINER SAMPLE □ STANDPIPE ▬ U76 UNDISTURBED SAMPLE ▬ STANDARD PENETRATION TEST ▬ U100 UNDISTURBED SAMPLE ▬ PERMEABILITY TEST ▬ MAZIER SAMPLE (70mm) ▬ IN-SITU VANE SHEAR TEST ▬ PISTON SAMPLE ▬ LOGGED <u>FRANK CHAN</u> DATE <u>10/02/96</u> APPROVED <u>C.LUN</u> DATE <u>12/02/96</u>							
REMARKS							
AS SHEET 1 OF 3. Sub-rounded GRAVEL and COBBLES of moderately decomposed granite and tuff with some brown, silty SAND. (ALLUVIUM) 18.50m-19.63m: wash boring. (No recovery)							



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH26

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES
E 839895.30
N 816560.21

W.O. W-518

MACHINE & No. D2G-17

DATE from 7/2/96 to 9/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.57 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21 08/02/96								T-74	-16.56	20.13	+		AS SHEET 2 OF 3. Wash boring. (No recovery)
22													
23			100	100	80	7.5		T-74	-19.15	22.72	+	III/II	Moderately strong to strong, pinkish grey spotted black and white, moderately to slightly decomposed medium to coarse grained GRANITE with widely to medium spaced, extremely narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20°, 40°-60° & 70°-80°.
24			100	100	100			T-74		23.52	+		
25			100	100	95	3.3		T-74		24.13	+		
26 09/02/96													
27													
28			100	100	100	2.8		T-74		25.57 25.67	+		End of hole at 28.53m.
29									-24.96	28.53	+		
30													

- | | |
|-------------------------|---------------------------|
| SMALL DISTURBED SAMPLE | WATER SAMPLE |
| LARGE DISTURBED SAMPLE | PIEZOMETER TIP |
| SPT LINER SAMPLE | STANDPIPE |
| U76 UNDISTURBED SAMPLE | STANDARD PENETRATION TEST |
| U100 UNDISTURBED SAMPLE | PERMEABILITY TEST |
| MAZIER SAMPLE (70mm) | IN-SITU VANE SHEAR TEST |
| PISTON SAMPLE | |

LOGGED FRANK CHAN

DATE 10/02/96

APPROVED C.LUN

DATE 12/02/96

REMARKS