

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. DH34							
				CONTRACT		SHEET 1 of 4							
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839909.29 N 816568.22		W.O. W-518							
MACHINE & No. SM400-04						DATE from 3/2/96 to 6/2/96							
FLUSHING MEDIUM WATER				ORIENTATION Vertical		GROUND-LEVEL 3.54 mPD							
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1 03/02/96	SX							INSPECTION PIT	3.34	0.20			Concrete Slab.
								2.74	0.80			Brown, gravelly silty medium to coarse SAND. (FILL)	
													Concrete with Cobbles and Gravels of moderately decomposed granite. (FILL)
								SX					
2 05/02/96	SX 6.30m PX 7.30m HX		100					SX					
								SX					
3 05/02/96	PX 7.30m HX							PX	-2.76	6.30			Angular Boulders, Cobbles and Gravels of moderately decomposed granite with some brown, silty SAND and some concrete fragments. (FILL)
								T2-101					
								T2-101					
								T2-101					
4 05/02/96	HX							T2-101					6.74m-7.00m, 7.20m-7.50m, 7.50m-7.74m & 8.05m-8.45m: boulders.
5 05/02/96	HX							T2-101	-5.46	9.00			
6 05/02/96	HX												
7 05/02/96	HX												
8 05/02/96	HX												
9 05/02/96	HX												
10 05/02/96	HX												
SMALL DISTURBED SAMPLE LARGE DISTURBED SAMPLE SPT LINER SAMPLE U76 UNDISTURBED SAMPLE U100 UNDISTURBED SAMPLE MAZIER SAMPLE (70mm) PISTON SAMPLE WATER SAMPLE PIEZOMETER TIP STANDPIPE STANDARD PENETRATION TEST PERMEABILITY TEST IN-SITU VANE SHEAR TEST								LOGGED <u>FRANK CHAN</u> DATE <u>07/02/96</u> APPROVED <u>C.LUN</u> DATE <u>08/02/96</u>		REMARKS Hole termination depth at 32.53m. Inspection Pit from 0.00m to 0.80m.			



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH34

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839909.29

DATE from 3/2/96 to 6/2/96

N 816568.22

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.54 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15													
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ◻ STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 07/02/96

APPROVED C.LUN

DATE 08/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH34

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839909.29

DATE from 3/2/96 to 6/2/96

N 816568.22

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.54 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21	HX 21.50m		100					T2-101	-17.46	21.00			AS SHEET 2 OF 4.
22	NX								-17.96	21.50			Sub-rounded Cobbles and Gravels of moderately decomposed tuff and granite with some brown, silty SAND. (ALLUVIUM) Wash boring. (No recovery)
23													
24													
25													
26	NX 26.60m												
27			100	96	93	1.9		T-74	-23.12	26.66		III	Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained, kaolin coated joints, dipping 10°-20°, 30°-50°.
28													
29			100	100	100			T-74		28.06			
30			100	90	75			T-74		29.57			

• SMALL DISTURBED SAMPLE	Δ WATER SAMPLE
▬ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	◻ STANDPIPE
▩ U76 UNDISTURBED SAMPLE	⊥ STANDARD PENETRATION TEST
▩ U100 UNDISTURBED SAMPLE	⊥ PERMEABILITY TEST
▨ MAZIER SAMPLE (70mm)	∇ IN-SITU VANE SHEAR TEST
▩ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 07/02/96

APPROVED C.LUN

DATE 08/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH34

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839909.29

DATE from 3/2/96 to 6/2/96

N 816568.22

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.54 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31 05/02/96			100	90	75	NI		↑ 1-76		30.15	+	III	AS SHEET 3 OF 4.
32 06/02/96			100	100	96	3.4		↓ 1-76		31.07	+		
									-28.99	32.53	+		End of hole at 32.53m.
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▩ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ┃ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN.

DATE 07/02/96

APPROVED C.LUN

DATE 08/02/96

REMARKS