



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH40

SHEET 1 of 3

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839926.61

DATE from 8/2/96 to 12/2/96

N 816559.28

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.92 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.72	0.20			Concrete Slab.
													Brown, gravelly silty medium to coarse SAND. (FILL)
2	SX 1.80m		56					SX	2.92	1.00			
3	PX		67					T2-101		1.80			
4								T2-101		2.70			
5			55					T2-101		4.20			
6			85					T2-101		5.30			
7			69					T2-101		6.10			
8	PX 7.50m		100					T2-101		6.70			
9	HX		88					T2-101		7.80			
10			88					T2-101	-4.68	8.60			
													Wash boring. (No recovery)

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U78 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 13/02/96

APPROVED C.LUN

DATE 14/02/96

REMARKS
Hole termination depth at 29.95m.
Inspection Pit from 0.00m to 1.00m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH40

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839926.61

DATE from 8/2/96 to 12/2/96

N 816559.28

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.92 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15													
16													
17													
18													
19													
20													

	SMALL DISTURBED SAMPLE		WATER SAMPLE
	LARGE DISTURBED SAMPLE		PIEZOMETER TIP
	SPT LINER SAMPLE		STANDPIPE
	U76 UNDISTURBED SAMPLE		STANDARD PENETRATION TEST
	U100 UNDISTURBED SAMPLE		PERMEABILITY TEST
	MAZIER SAMPLE (70mm)		IN-SITU VANE SHEAR TEST
	PISTON SAMPLE		

LOGGED FRANK CHAN

DATE 13/02/96

APPROVED C.LUN

DATE 14/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH40

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839926.61

DATE from 8/2/96 to 12/2/96

N 816559.28

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.92 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 3.
22													
23													
24													
25	HX 24.41m												Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20° & 70°-80°. 24.41m-24.70m: no recovery. 25.25m-25.58m: weak to moderately weak, brownish pink spotted black and white, highly to moderately decomposed medium to coarse grained GRANITE.
25/02/96			83	83	51	NR		T2-101	-20.49	24.41		IV	
						1.8			-20.78	24.70		III	
						>20.0			-21.33	25.25		IV/III	
						8.0			-21.66	25.58		III	
26													
27			100	100	84	3.9		T2-101	-26.08				
28													
28			100	100	79	5.4		T2-101	-27.62				
29													
29			100	100	100	1.9		T2-101	-28.92				
30			100	100	100			T2-101	-29.47				
									-26.03	29.95			End of hole at 29.95m.

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▩ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ┆ STANDARD PENETRATION TEST
- ┆ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 13/02/96

APPROVED C.LUN

DATE 14/02/96

REMARKS