



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH45

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839929.42
N 816543.18

DATE from 2/2/96 to 3/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.35 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	4.15	0.20	▲		Concrete slab.
													Brown, gravelly silty medium to coarse SAND. (FILL)
2			36					SX	3.15	1.20	▲		Concrete with Cobbles and Gravels of moderately decomposed granite. (FILL)
3	SX 2.30m PX								2.05	2.30	▲		Wash boring. No recovery at 2.30m-25.50m.
4													
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ▬ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 05/02/96

APPROVED C. LUN

DATE 06/02/96

REMARKS

Hole termination depth at 31.60m
An inspection pit was excavated from 0.00m to 1.20m.

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD CONTRACT				HOLE NO. DH45 SHEET 2 of 4					
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839929.42 N 816543.18				W.O. W-518					
MACHINE & No. LY-61								DATE from 2/2/96 to 3/2/96					
FLUSHING MEDIUM WATER				ORIENTATION Vertical				GROUND-LEVEL 4.35 mPD					
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													Wash boring. No recovery at 2.30m-25.50m.
12	PX 12.00m HX												
13													
14													
15													
16													
17													
18													
19													
20													
• SMALL DISTURBED SAMPLE ▮ LARGE DISTURBED SAMPLE ▨ SPT LINER SAMPLE ▩ U76 UNDISTURBED SAMPLE ▪ U100 UNDISTURBED SAMPLE ▧ MAZIER SAMPLE (70mm) ▦ PISTON SAMPLE								▲ WATER SAMPLE ▴ PIEZOMETER TIP □ STANDPIPE ↓ STANDARD PENETRATION TEST ⊥ PERMEABILITY TEST ∨ IN-SITU VANE SHEAR TEST		LOGGED <u>FRANK CHAN</u> DATE <u>05/02/96</u> APPROVED <u>C. LUN</u> DATE <u>06/02/96</u>		REMARKS	



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH45

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839929.42

N 816543.18

DATE from 2/2/96 to 3/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.35 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													Wash boring. No recovery at 2.30m-25.50m.
22													
23													
02/02/96													
24													
25													Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, moderately narrow to very narrow, rough planar, limonite, manganese, stained, kaolin coated joints, dipping 10°-20° and 40°-60°. 26.03m-26.24m : No recovery.
26	HX 26.00m		79	27	27	NI		T2 -I01	-21.15	25.50		III	
						NR			-21.68	26.03		IV	
									-21.89	26.24		III	
27										26.52			
28			100	100	96	3.4		T2 -I01					SAME AS SHEET 4 OF 4
03/02/96													
29			100	100	91	4.3		T2 -I01	-24.57	28.00		III/II	
										28.43			
										28.92			
30			100	100	100			T2 -I01		29.42			
										29.85			

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ▬ STANDPIPE
- ▬ STANDARD PENETRATION TEST
- ▬ PERMEABILITY TEST
- ▬ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 05/02/96

APPROVED C. LUN

DATE 06/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH45

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839929.42

DATE from 2/2/96 to 3/2/96

N 816543.18

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.35 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31/02/96			100	100	100	1.7		T2-101		30.84	+	III/II	Moderately strong to strong, brownish pink spotted black and white, moderately decomposed to slightly medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, moderately narrow to very narrow, rough planar, limonite, manganese, stained, kaolin coated joints, dipping 10°-20° and 40°-60°.
			100	100	100			T2-101	-27.25	31.60	+		
32													End of hole at 31.60m.
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- Δ STANDPIPE
- ▮ STANDARD PENETRATION TEST
- ▮ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 05/02/96

APPROVED C. LUN

DATE 06/02/96

REMARKS