



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH48

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-62

E 839929.25

DATE from 19/1/96 to 20/1/96

N 816535.24

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.37 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								4.17	0.20	△ △		Concrete Slab. Wash boring.
2													
3	SX 3.00m PX												
4													
5													
6													
7													
8													
9													
10													

• SMALL DISTURBED SAMPLE	△ WATER SAMPLE
▬ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	◻ STANDPIPE
▩ U76 UNDISTURBED SAMPLE	┆ STANDARD PENETRATION TEST
▩ U100 UNDISTURBED SAMPLE	┆ PERMEABILITY TEST
▨ MAZIER SAMPLE (70mm)	∨ IN-SITU VANE SHEAR TEST
▩ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS
Hole termination depth at 30.51m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH48

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-62

E 839929.25
N 816535.24

DATE from 19/1/96 to 20/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.37 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14	PX 13.50m HX												
15													
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH48

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-62

E 839929.25

DATE from 19/1/96 to 20/1/96

N 816535.24

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.37 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4.
22													
23													
24													
25	HX 25.04m												
	NX		88	33	0	NI/NF		T2-101	-20.67	25.04		IV/III	
									-21.02	25.39			
									-21.07	25.44		IV	
26	NX 26.02m		100	100	100			T2-101				III	
			100	100	100			T-74		26.02			
						3.3							
27			100	100	82			T-74		26.86			
28			100	100	57			T-74		27.86			
						9.5				27.96			
29			100	100	57			T-74		28.81			
						14.3							
30			100	100	78	4.7		T-74		29.44			

Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese kaolin and chlorite stained joints, dipping 10°-20°, 30°-40°, 65°-80°.

25.04m-25.39m: weak to moderately weak, brownish pink spotted black and white, highly to moderately decomposed medium to coarse grained GRANITE.

25.39m-25.44m: no recovery.

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH48

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-62

E 839929.25

DATE from 19/1/96 to 20/1/96

N 816535.24

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.37 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
20/01			100	100	78	4.7		1-76	-26.17	30.54	++ ++ ++	III	AS SHEET 3 OF 4.
31													End of hole at 30.54m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

	SMALL DISTURBED SAMPLE		WATER SAMPLE
	LARGE DISTURBED SAMPLE		PIEZOMETER TIP
	SPT LINER SAMPLE		STANDPIPE
	U76 UNDISTURBED SAMPLE		STANDARD PENETRATION TEST
	U100 UNDISTURBED SAMPLE		PERMEABILITY TEST
	MAZIER SAMPLE (70mm)		IN-SITU VANE SHEAR TEST
	PISTON SAMPLE		

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS