

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. DH50							
		CONTRACT		SHEET 1 of 3									
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839929.11 N 816530.14		W.O. W-518							
MACHINE & No. CMC-57				DATE from 26/1/96 to 27/1/96									
FLUSHING MEDIUM WATER				ORIENTATION Vertical		GROUND-LEVEL 4.40 mPD							
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								4.20	0.20	△ △		Concrete Slab.
2									2.40	2.00	X X X X		Brown, gravelly silty medium to coarse SAND. (FILL)
3	SX 3.00m PX												Wash boring. (No recovery)
4													
5													
6													
7													
8													
9													
10													

SMALL DISTURBED SAMPLE
 WATER SAMPLE
 LARGE DISTURBED SAMPLE
 PIEZOMETER TIP
 SPT LINER SAMPLE
 STANDPIPE
 U76 UNDISTURBED SAMPLE
 STANDARD PENETRATION TEST
 U100 UNDISTURBED SAMPLE
 PERMEABILITY TEST
 MAZIER SAMPLE (70mm)
 PISTON SAMPLE
 IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 29/01/96

APPROVED C.LUN

DATE 30/01/96

REMARKS
Hole termination depth at 27.98m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH50

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-57

E 839929.11
N 816530.14

DATE from 26/1/96 to 27/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.40 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12	PX 12.00m HX												
13													
14													
15													
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- Δ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 29/01/96

APPROVED C.LUN

DATE 30/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH50

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-57

E 839929.11
N 816530.14

DATE from 26/1/96 to 27/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.40 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 3.
22													
23	HX 22.77m		100	100	100	0.0		T2 -101	-18.37	22.77	++	II	Strong, pinkish grey spotted black and white, slightly decomposed medium to coarse grained GRANITE with widely to medium spaced, extremely narrow, rough planar, limonite stained and clean joints, dipping 10°-20°, 30°-40°, 60°-70°.
24								T2 -101		23.98	++		
25			100	100	100	1.4		T2 -101		25.49	++		
26			100	100	96			T2 -101		26.06	++		
			100	100	82			T2 -101		26.39	++		
27			100	100	98	2.1		T2 -101		26.78	++		
28								T2 -101	-23.58	27.98	++		End of hole at 27.98m.
29													
30													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 29/01/96

APPROVED C.LUN

DATE 30/01/96

REMARKS