



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH53

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839928.89

DATE from 20/1/96 to 20/1/96

N 816522.17

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.41 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								4.21	0.20	△ △		Concrete Slab.
2													Wash boring. (No recovery)
3													
4													
5													
6	SX 6.00m PX												
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- △ WATER SAMPLE
- ▮ PIEZOMETER TIP
- △ STANDPIPE
- ▮ STANDARD PENETRATION TEST
- ▮ PERMEABILITY TEST
- ▮ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS
Hole termination depth at 24.81m.

BACHY SOLETANCHE BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. DH53											
				SHEET 2 of 3											
CONTRACT															
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY															
METHOD ROTARY			CO-ORDINATES E 839928.89 N 816522.17		W.O. W-518										
MACHINE & No. SM400-04					DATE from 20/1/96 to 20/1/96										
FLUSHING MEDIUM WATER			ORIENTATION Vertical		GROUND-LEVEL 4.41 mPD										
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description		
11													AS SHEET 1 OF 3.		
12															
13															
14															
15															
16															
17															
18	PX 18.00m HX														
19															
20	HX 19.60m														
			100	100	99	0.8		T2-101	-15.19	19.60	+ + +	II	Strong, pinkish grey spotted black and white, slightly decomposed		
• SMALL DISTURBED SAMPLE ■ LARGE DISTURBED SAMPLE ▨ SPT LINER SAMPLE ■ U76 UNDISTURBED SAMPLE ■ U100 UNDISTURBED SAMPLE ▨ MAZIER SAMPLE (70mm) ▨ PISTON SAMPLE ▲ WATER SAMPLE ▲ PIEZOMETER TIP ▨ STANDPIPE ┃ STANDARD PENETRATION TEST ┃ PERMEABILITY TEST ✓ IN-SITU VANE SHEAR TEST								LOGGED FRANK CHAN DATE 22/01/96 APPROVED C.LUN DATE 23/01/96						REMARKS	

BACHY SOLETANCHE						BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS							DRILLHOLE RECORD								HOLE NO. DH53					
										CONTRACT										SHEET 3 of 3						
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY																										
METHOD ROTARY													CO-ORDINATES E 839928.89 N 816522.17									W.O. W-518				
MACHINE & No. SM400-04																						DATE from 20/1/96 to 20/1/96				
FLUSHING MEDIUM WATER													ORIENTATION Vertical									GROUND-LEVEL 4.41 mPD				
Drilling Progress		Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description												
21	20/01/96			100	100	99	0.8		T2 -101		20.83	+	II	medium to coarse grained GRANITE with widely spaced and occasionally medium spaced, extremely narrow, rough planar, limonite and manganese stained joints, dipping 10°-20°.												
				100	100	100	3.4		T2 -101		21.04	+														
											21.42	+														
				100	100	100						22.82			+											
				100	100	100	0.3		T2 -101		24.10	+														
24				100	100	100		T2 -101		24.81	+		End of hole at 24.81m.													
				100	100	100		T2 -101		-20.40	+															
25																										
26																										
27																										
28																										
29																										
30																										
• SMALL DISTURBED SAMPLE LARGE DISTURBED SAMPLE SPT LINER SAMPLE U76 UNDISTURBED SAMPLE U100 UNDISTURBED SAMPLE MAZIER SAMPLE (70mm) PISTON SAMPLE ▲ WATER SAMPLE ▲ PIEZOMETER TIP ◻ STANDPIPE ↓ STANDARD PENETRATION TEST I PERMEABILITY TEST V IN-SITU VANE SHEAR TEST													LOGGED FRANK CHAN DATE 22/01/96 APPROVED C.LUN DATE 23/01/96												REMARKS	