



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH60

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-49

E 839928.41
N 816502.91

DATE from 18/1/96 to 20/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.50 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								4.30	0.20	△ △		Concrete Slab. Wash boring. (No recovery)
2	SX 1.50m PX												
3													
4													
5													
6													
7													
8			30					T2-101	-3.00 -3.50	7.50 8.00	▣		Concrete with COBBLES and GRAVELS of moderately decomposed granite. (FILL) Wash boring. (No recovery)
9													
10													

- SMALL DISTURBED SAMPLE
- ▣ LARGE DISTURBED SAMPLE
- ▣ SPT LINER SAMPLE
- ▣ U76 UNDISTURBED SAMPLE
- ▣ U100 UNDISTURBED SAMPLE
- ▣ MAZIER SAMPLE (70mm)
- ▣ PISTON SAMPLE
- △ WATER SAMPLE
- ▣ PIEZOMETER TIP
- ▣ STANDPIPE
- ┃ STANDARD PENETRATION TEST
- ┃ PERMEABILITY TEST
- √ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS
Hole termination depth at 23.63m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH60

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-49

E 839928.41
N 816502.91

DATE from 18/1/96 to 20/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.50 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11	PX 10.50m HX												AS SHEET 1 OF 3.
12													
13													
14													
15													
16													
17													
18	HX 18.26m NX 18.70m		100	100	84	16.7		T2-101	-13.76 -13.82	18.26 18.32 18.52 18.64	+++ ++ ++ ++	III II	
19			100	100	100	0.0		T-76		19.56	+++ ++ ++ ++		Strong, pinkish grey spotted black and white, slightly decomposed medium to coarse grained GRANITE with widely spaced and occasionally medium spaced, extremely narrow, rough planar, limonite stained and clean joints, dipping 10°-20°, 45°-55°.
20			100	100	57	7.1		T-76		19.84	+++ ++ ++ ++		

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- PIEZOMETER TIP
- Δ STANDPIPE
- ▮ STANDARD PENETRATION TEST
- ▮ PERMEABILITY TEST
- ▮ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH60

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-49

E 839928.41

DATE from 18/1/96 to 20/1/96

N 816502.91

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.50 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21			100	100	100			↑ T-76		20.49	++	II	18.26m-18.32m: moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE.
22			100	100	100			↑ T-76		21.39	++		
22			100	100	100	0.6		↑ T-76		22.27	++		
23			100	100	92			↑ T-76		23.22	++		
						7.3		↓	-19.13	23.63	++		End of hole at 23.63m.
24													
25													
26													
27													
28													
29													
30													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS