

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD CONTRACT		HOLE NO. DH19							
				SHEET 1 of 4									
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839894.96 N 816541.61		W.O. W-518							
MACHINE & No. YBM 36						DATE from 26/3/96 to 30/3/96							
FLUSHING MEDIUM WATER				ORIENTATION Vertical		GROUND-LEVEL 4.51 mPD							
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX		70					↑ PX		1.00			Angular red brick and concrete fragments with some grey, silty SAND.(FILL)
2	PX 2.00m HX		53					↓ PX	2.51	2.00			
3													Wash Boring.(No Recovery)
4													
5													
6													
7													
8													
9													
10													

◆ SMALL DISTURBED SAMPLE ▲ WATER SAMPLE
 ▬ LARGE DISTURBED SAMPLE ▲ PIEZOMETER TIP
 ▬ SPT LINER SAMPLE ▬ STANDPIPE
 ▬ U76 UNDISTURBED SAMPLE ▬ STANDARD PENETRATION TEST
 ▬ U100 UNDISTURBED SAMPLE ▬ PERMEABILITY TEST
 ▬ MAZIER SAMPLE (70mm) ▬ IN-SITU VANE SHEAR TEST
 ▬ PISTON SAMPLE

LOGGED F.CHAN
 DATE 01/04/96
 APPROVED C.LUN
 DATE 02/04/96

REMARKS
Hole termination depth at 30.37m

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD CONTRACT		HOLE NO. DH19							
						SHEET 2 of 4							
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839894.96 N 816541.61		W.O. W-518							
MACHINE & No. YBM 36						DATE from 26/3/96 to 30/3/96							
FLUSHING MEDIUM WATER				ORIENTATION Vertical		GROUND-LEVEL 4.51 mPD							
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													Wash Boring.(No Recovery)
12													
13													
14													
15													
16													
17													
18													
19													
20													
11													Sub-rounded COBBLES and GRAVELS of moderately decomposed granite and tuff with some brown, silty SAND.(ALLUVIUM) Wash Boring.(No Recovery)
12													
13													
14													
15													
16													
17													
18													
19													
20													
29/03/96								T2 -101		-13.99 18.50 -14.79 19.30			
HX 19.30m NX								50					
20													
LOGGED F.CHAN DATE 01/04/96 APPROVED C.LUN DATE 02/04/96								REMARKS					



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH19

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM 36

E 839894.96
N 816541.61

DATE from 26/3/96 to 30/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.51 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													Wash Boring.(No Recovery)
22													
23													
24	NX 24.30m												
25			100	83	37	20.0		T-76	-19.79	24.30		IV/III	Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20°, 30°-40° and vertical joints.
26			92	92	76	2.7		T-76	-20.09	24.60		III	Weak to moderately weak, brownish pink spotted black and white, highly to moderately decomposed medium to coarse grained GRANITE at 24.30m-24.60m.
27			100	100	85	2.7		T-76		25.09			No Recovery at 24.60m-24.64m.
28			100	100	100	2.1		T-76		25.70			
29													
30													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▧ U100 UNDISTURBED SAMPLE
- ▦ MAZIER SAMPLE (70mm)
- ▤ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ◻ STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED F.CHAN
DATE 01/04/96
APPROVED C.LUN
DATE 02/04/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH19

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM 36

E 839894.96
N 816541.61

DATE from 26/3/96 to 30/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.51 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.O.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
			100	100	100			174	-25.86	30.37	++ ++ ++	III	End of hole at 30.37m.
31													
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▩ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ◻ STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED F.CHAN
DATE 01/04/96
APPROVED C.LUN
DATE 02/04/96

REMARKS