



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH55

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-57

E 839928.78
N 816516.83

DATE from 27/1/96 to 29/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.42 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								4.22	0.20	Concrete Slab.		
2									2.42	2.00	Brown, gravelly silty medium to coarse SAND. (FILL)		
3	SX 3.00m PX												
4													
5													
6													
7													
8	PX 7.50m HX												
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 30/01/96

APPROVED C.LUN

DATE 31/01/96

REMARKS

Hole termination depth at 24.15m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH55

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-57

E 839928.78

DATE from 27/1/96 to 29/1/96

N 816516.83

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.42 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15													
16													
17			100	100	90	6.7		T2 -101	-11.89 -12.49	16.31 16.91	++ ++ ++	III	Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE. (CORESTONE) Wash boring. (No recovery)
18													
19	HX 19.01m												
20			100	100	100	2.2		T2 -101	-14.59 19.93	19.01	++ ++ ++	II	SEE SHEET 3 OF 3.

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 30/01/96

APPROVED C.LUN

DATE 31/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH55

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-57

E 839928.78

DATE from 27/1/96 to 29/1/96

N 816516.83

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.42 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21			100	100	100			T2 -101		20.31	++	II	Strong, pinkish grey spotted black and white, slightly decomposed medium to coarse grained GRANITE with widely spaced, extremely narrow, rough planar, limonite stained and clean joints, dipping 10°-20°, 75°-85°.
22			100	100	100	0.0		T2 -101		21.70	++		
23			100	100	100			T2 -101		23.01	++		
24			100	100	100	2.6		T2 -101		24.15	++		
25													End of hole at 24.15m.
26													
27													
28													
29													
30													

SMALL DISTURBED SAMPLE	WATER SAMPLE
LARGE DISTURBED SAMPLE	PIEZOMETER TIP
SPT LINER SAMPLE	STANDPIPE
U76 UNDISTURBED SAMPLE	STANDARD PENETRATION TEST
U100 UNDISTURBED SAMPLE	PERMEABILITY TEST
MAZIER SAMPLE (70mm)	IN-SITU VANE SHEAR TEST
PISTON SAMPLE	

LOGGED FRANK CHAN
DATE 30/01/96
APPROVED C.LUN
DATE 31/01/96

REMARKS