



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C3

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839917.04
N 816533.05

DATE from 26/1/96 to 27/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.O.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX		100					SX	4.24	0.00	Concrete Slab.		Concrete with cobbles and gravels of moderately decomposed granite and steel bars. (FILL)
2			100					SX		1.00			
3	SX 3.20m PX		75					T2-101	1.24	3.20			Wash boring. (No recovery)
4													
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 29/01/96

APPROVED C.LUN

DATE 30/01/96

REMARKS

Hole termination depth at 28.70m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C3

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839917.04
N 816533.05

DATE from 26/1/96 to 27/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
26/01/96													
14													
15	PX 15.00m HX												
16													
17													
18													
27/01/96													
19													
20													

- | | | | |
|--|-------------------------|--|---------------------------|
| | SMALL DISTURBED SAMPLE | | WATER SAMPLE |
| | LARGE DISTURBED SAMPLE | | PIEZOMETER TIP |
| | SPT LINER SAMPLE | | STANDPIPE |
| | U76 UNDISTURBED SAMPLE | | STANDARD PENETRATION TEST |
| | U100 UNDISTURBED SAMPLE | | PERMEABILITY TEST |
| | MAZIER SAMPLE (70mm) | | IN-SITU VANE SHEAR TEST |
| | PISTON SAMPLE | | |

LOGGED FRANK CHAN

DATE 29/01/96

APPROVED C.LUN

DATE 30/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C3

SHEET 3 of 3

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-41

E 839917.04
N 816533.05

DATE from 26/1/96 to 27/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21	HX	21.45m							-17.01	21.45 21.54			AS SHEET 2 OF 3.
22			100	100	94	5.5		T2 -101		22.45		III	Strong, pinkish grey spotted black and white, slightly decomposed medium to coarse grained GRANITE with widely to medium spaced, extremely narrow to very narrow, rough planar, limonite, manganese and kaolin stained and clean joints, dipping 10°-20°, 70°-85°. 21.45m-22.90m: moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE.
23			100	100	89	2.6		T2 -101	-18.46	22.90		II	
24			100	100	100			T2 -101		23.62			
25			100	100	100	0.3		T2 -101		24.10			
26			100	100	100			T2 -101		25.02			
27			100	100	100			T2 -101		25.72			
28			100	100	98	2.8		T2 -101		26.90 27.21			End of hole at 28.70m.
29									-24.26	28.70			
30													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 29/01/96

APPROVED C.LUN

DATE 30/01/96

REMARKS