



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B3a

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839906.68
N 816527.33

DATE from 25/1/96 to 27/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.45 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	4.25	0.20	Concrete Slab.		
2			100					SX	3.65	0.80	Brown, gravelly silty medium to coarse SAND. (FILL)		
3	SX 3.00m		100					SX	1.75		Concrete with cobbles and gravels of moderately decomposed granite. (FILL)		
4	NX							T2-101	1.45	2.75			
5									3.00				
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▨ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 29/01/96

APPROVED C.LUN

DATE 30/01/96

REMARKS

Hole termination depth at 28.30m.
Inspection Pit from 0.00m to 0.80m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B3a

SHEET 2 of 3

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839906.68
N 816527.33

DATE from 25/1/96 to 27/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.45 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15													
16													
17													
18													
19													
20	NX 19.55m		100	100	92	2.7			-15.10	19.55		III/II	SEE SHEET 3 OF 3.

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 29/01/96

APPROVED C.LUN

DATE 30/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B3a

SHEET 3 of 3

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839906.68

DATE from 25/1/96 to 27/1/96

N 816527.33

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.45 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21			100	100	100			T-74		20.20	+	III/II	Moderately strong to strong, brownish pink spotted black and white, moderately to slightly decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained, chlorite and kaolin coated joints, dipping 10°-20°, 40°-60°, 70°-85°.
								T-74		20.95	+		
22			100	100	95	4.3		T-74		22.31	+		
23			100	100	100			T-74		22.86	+		
			100	100	100			T-74		23.76	+		
24			100	100	88	3.3		T-74		24.73	+		
								T-74		24.86	+		
25			100	100	100	8.5		T-74		25.20	+		
								T-74	-21.18	25.63	+		
26			100	100	100			T-74		26.40	+	II	Strong, pinkish grey spotted black and white, slightly decomposed, medium to coarse grained GRANITE.
27			100	100	100	1.4		T-74		27.88	+		
28			100	100	100			T-74	-23.85	28.30	+		
29													End of hole at 28.30m.
30													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 29/01/96

APPROVED C.LUN

DATE 30/01/96

REMARKS