



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B4

SHEET 1 of 3

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839907.63
N 816522.55

DATE from 23/1/96 to 25/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.45 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX		60					SX	3.85	0.60	△△△		Concrete Slab with steel bars.
2													
3	SX 3.00m PX												
4													
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 26/01/96

APPROVED C.LUN

DATE 27/01/96

REMARKS

Hole termination depth at 28.14m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B4

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839907.63
N 816522.55

DATE from 23/1/96 to 25/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.45 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
23/01/96													
15													
16													
17													
18	PX 17.70m HX		100	60	26	NI		T2 -101	-13.40 -13.60	17.85 18.05	++ ++	IV/III III	
19			83	83	51	2.3		T2 -101		18.35 18.91	++ ++		
24/01/96	HX 19.45m					17.6			-14.80 -15.00	19.25 19.45	++ ++	IV III	
20			100	100	84	1.9		T2 -101			++ ++		Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed, medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20°, 75°-85° and occasionally vertical joints.

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U78 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 26/01/96

APPROVED C.LUN

DATE 27/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B4

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839907.63
N 816522.55

DATE from 23/1/96 to 25/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.45 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21			100	100	84	1.9		T2 -I01		20.52	+	III	17.85m-18.05m: weak to moderately weak, brownish pink spotted black and white, highly to moderately decomposed, medium to coarse grained GRANITE. 19.25m-19.45m: no recovery.
						19.0		T2 -I01		20.73	+		
			100	100	100			T2 -I01		21.19	+		
22			100	90	83	2.5		T2 -I01		22.33	+		
						> 20.0				22.52	+		
23			100	100	95	1.6		T2 -I01		22.58	+		
24										23.99	+		
25			100	100	100			T2 -I01		24.49	+		
			100	100	100	4.5		T2 -I01		24.89	+		
26			100	100	100			T2 -I01		25.37	+		
27			100	100	100	2.2		T2 -I01		26.29	+		
28			100	100	84			T2 -I01		27.31	+		
29			100	100	100			T2 -I01		27.81	+		
30								T2 -I01	-23.69	28.14	+		End of hole at 28.14m.

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 26/01/96

APPROVED C.LUN

DATE 27/01/96

REMARKS