



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C4

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-49

E 839915.68

DATE from 3/2/96 to 8/2/96

N 816522.34

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX		100					PX		0.41	△		Concrete with steel bars.
			100					PX		0.97	△		
2									2.72	1.72	△		
3		03/02/96	36					PX			△		Concrete with steel bars and steel fragments.
4											△		
5	PX 5.00m									5.00	△		
6	HX		100					T2-101		5.98	△		
7	HX 6.81m		95					T2-101		6.81	△		
8	NX	05/02/96	91					T-76		7.81	△		
9			100					T-76		8.52	△		
10			100					T-76		9.99	△		

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 09/02/96

APPROVED C.LUN

DATE 10/02/96

REMARKS
Hole termination depth at 28.06m

DRILLHOLE RECORD

HOLE NO. C4

SHEET 2 of 3

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD	ROTARY
--------	--------

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-49

E 839915.68
N 816522.34

DATE from 3/2/96 to 8/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11	NX 17.88m		100					T-76	-13.44	11.45	△		AS SHEET 1 OF 3.
12			100					T-76		11.45	△		
13			100					T-76		12.83	△		
14			100					T-76		14.00	△		
15			100					T-76		14.91	△		
16			100					T-76		15.68	△		
17			86					T-76		17.16	△		
18			100					T-76		17.88	△		
19			100					T-76		18.81	△		
20			100					T-76		19.44	△		
												II	Strong, pinkish grey spotted black and white, slightly decomposed medium to coarse grained GRANITE with widely to medium spaced, extremely narrow, rough planar, limonite stained, kaolin coated and clean joints, dipping 10°-20°, 75°-85° and occasionally vertical joints.

- | | | | |
|---|-------------------------|---|---------------------------|
|  | SMALL DISTURBED SAMPLE |  | WATER SAMPLE |
|  | LARGE DISTURBED SAMPLE |  | PIEZOMETER TIP |
|  | SPT LINER SAMPLE |  | STANDPIPE |
|  | U76 UNDISTURBED SAMPLE |  | STANDARD PENETRATION TEST |
|  | U100 UNDISTURBED SAMPLE |  | PERMEABILITY TEST |
|  | MAZIER SAMPLE (70mm) |  | IN-SITU VANE SHEAR TEST |
|  | PISTON SAMPLE | | |

LOGGED FRANK CHAN

DATE 09/02/96

APPROVED C.LUN

DATE 10/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. C4

SHEET 3 of 3

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-49

E 839915.68

DATE from 3/2/96 to 8/2/96

N 816522.34

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21			100	100	100	2.1		T-76		20.41	+	II	AS SHEET 2 OF 3.
07/02/96			100	100	100			T-76		20.80	+		
			100	100	100			T-76		21.86	+		
22			100	100	100	2.1		T-76		23.13	+		
23			100	100	100			T-76		24.11	+		
24			100	100	100	4.5		T-76		24.91	+		
25			100	100	100			T-76		25.86	+		
08/02/96			100	100	90	2.1		T-76		26.16	+		
26			100	100	100	13.3		T-76		26.66	+		
27			100	100	100	2.6		T-76		27.40	+		
28			100	100	100			T-76	-23.62	28.06	+		
													End of hole at 28.06m.
29													
30													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 09/02/96

APPROVED C.LUN

DATE 10/02/96

REMARKS