



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH12

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839894.70

DATE from 1/3/96 to 2/3/96

N 816523.07

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.62 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	HX							INSPECTION PIT	3.42	0.20			Concrete Slab.
2									1.62	2.00			Brown, gravelly silty medium to coarse SAND. (FILL)
3													Wash boring. (No recovery)
4													
5													
6													
7			30					T2-101	-2.88	6.50			Angular GRAVEL and COBBLES of moderately decomposed granite with some brown silty SAND. (FILL)
8									-3.38	7.00			Wash boring. (No recovery)
9	HX 9.00m NX												
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U75 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 04/03/96

APPROVED C.LUN

DATE 05/03/96

REMARKS
Hole termination depth at 25.96m.
Inspection pit from 0.00m to 2.00m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH12

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839894.70

DATE from 1/3/96 to 2/3/96

N 816523.07

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.62 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15													
16													Sub-rounded GRAVEL and COBBLES of moderately decomposed granite and tuff with some brown, silty SAND. (ALLUVIUM) Moderately strong to strong, greyish pink spotted black and white, moderately to slightly decomposed medium to coarse grained GRANITE with widely to medium spaced,
17													
18			14						-14.38	18.00			
19			100	100	90				-15.08	18.70		III	
20			63	63	41	2.0			-16.32	19.94			

• SMALL DISTURBED SAMPLE	Δ WATER SAMPLE
▬ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	◻ STANDPIPE
▩ U75 UNDISTURBED SAMPLE	↓ STANDARD PENETRATION TEST
▩ U100 UNDISTURBED SAMPLE	┃ PERMEABILITY TEST
▩ MAZIER SAMPLE (70mm)	√ IN-SITU VANE SHEAR TEST
▩ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 04/03/96

APPROVED C.LUN

DATE 05/03/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH12

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839894.70
N 816523.07

DATE from 1/3/96 to 2/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.62 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21	NX 20.50m		63	63	41	NR		T-74	-16.88	20.50		IV	extremely narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20°, 40°-50°, 60°-70° and occasionally vertical joints. 18.70m-19.94m: moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE. 19.94m-20.50m: no recovery.
22			100	100	80	18.2		T-74		20.72		III/II	
23										21.60			
24			100	100	92	1.9		T-74		23.46			
25			100	100	100			T-74		23.42			
26			100	100	97	3.5		T-74		24.51			
27										25.96			End of hole at 25.96m.
28													
29													
30													

- ▲ SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 04/03/96

APPROVED C.LUN

DATE 05/03/96

REMARKS