



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH23

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM-36

E 839895.09
N 816552.16

DATE from 18/3/96 to 20/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.48 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
18/03/96	PX		57					PX					Angular GRAVEL, COBBLES and BOULDERS of moderately decomposed granite with some grey, silty sand with some red bricks and concrete fragments. (FILL)
1	PX 1.50m HX									1.50			1.50m-1.83m: boulders.
2			95					T2-101		2.50			
3			83					T2-101		3.70			
4			83					T2-101		4.90			
5								T2-101		6.30			6.02m-6.30m: boulders.
6			64						-1.82				Wash boring. (No recovery)
19/03/96													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 21/03/96

APPROVED C.LUN

DATE 22/03/96

REMARKS
Hole termination depth at 28.70m.

		BACHY SOLETANCHE GROUP		DRILLHOLE RECORD CONTRACT		HOLE NO. DH23							
		SOIL & FOUNDATIONS SPECIALISTS				SHEET 2 of 3							
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839895.09 N 816552.16		W.O. W-518							
MACHINE & No. YBM-36						DATE from 18/3/96 to 20/3/96							
FLUSHING MEDIUM WATER				ORIENTATION Vertical		GROUND-LEVEL 4.48 mPD							
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15													
16													
17													
18													
19													
20													
19/03/96 20/03/96													
LOGGED <u>FRANK CHAN</u> DATE <u>21/03/96</u> APPROVED <u>C.LUN</u> DATE <u>22/03/96</u>								REMARKS					



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH23

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM-36

E 839895.09
N 816552.16

DATE from 18/3/96 to 20/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.48 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 3.
22													
23	HX 23.30m												
24			100	100	93	5.2		T2-101	-18.82	23.30	+	III/II	Moderately strong to strong, brownish pink spotted black and white, moderately to slightly decomposed, medium to coarse grained GRANITE with medium to closely spaced, extremely narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20° & 65°-85°.
25			100	100	95	3.1		T2-101		24.45	+		
26								T2-101		24.80	+		
27			100	100	100	2.0		T2-101		26.04	+		
28			100	100	87	7.7		T2-101	-23.52	27.46	+		
									-23.82	28.00	+	III	28.00m-28.30m: grade III bedrock.
									-24.22	28.05	+	III/II	
29										28.30	+		End of hole at 28.70m.
30										28.70	+		

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 21/03/96

APPROVED C.LUN

DATE 22/03/96

REMARKS