



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH24

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC32

E 839895.15
N 816554.58

DATE from 25/3/96 to 28/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX		100					PX		1.00			Angular COBBLES and GRAVELS of moderately decomposed granite and tuff with some grey, silty SAND and red brick and concrete fragments. (FILL)
2			100					T2 -101		2.00			
3			100					T2 -101	1.49	3.00			
4													Wash Boring. (No Recovery)
5													
6													
7													
8													
9	PX 9.00m HX												
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED F.CHAN
DATE 29/03/96
APPROVED C.LUN
DATE 30/03/96

REMARKS
Hole termination depth at 30.64m



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH24

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC32

E 839895.15

DATE from 25/3/96 to 28/3/96

N 816554.58

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													Wash Boring. (No Recovery)
12													
13													
14													
15													
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED F.CHAN
DATE 29/03/96
APPROVED C.LUN
DATE 30/03/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH24

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC32

E 839895.15
N 816554.58

DATE from 25/3/96 to 28/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													Wash Boring. (No Recovery)
22													
23													
24	HX 24.20m								-19.71	24.20			Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, extremely narrow, rough planar, limonite, manganese stained, kaolin and chlorite coated joints, dipping 10-20° and vertical joints.
25			100	100	100	2.4		T2-101		24.98	+	III	
26			100	100	100	8.3		T2-101		25.88	+		
27			100	100	100	1.9		T2-101		26.80	+		
28			100	100	100	>20.0		T2-101		27.44	+		
29			100	100	100	6.5		T2-101		27.72	+		
30			100	90	32	1.3		T2-101		28.72	+		
			100	100	93			T2-101		29.69	+		
			100	100	100			T2-101			+		

•

SMALL DISTURBED SAMPLE

▬

LARGE DISTURBED SAMPLE

▨

SPT LINER SAMPLE

▩

U76 UNDISTURBED SAMPLE

▧

U100 UNDISTURBED SAMPLE

▦

MAZIER SAMPLE (70mm)

▤

PISTON SAMPLE

Δ

WATER SAMPLE

▲

PIEZOMETER TIP

◻

STANDPIPE

⊥

STANDARD PENETRATION TEST

⊥

PERMEABILITY TEST

∇

IN-SITU VANE SHEAR TEST

LOGGED

F.CHAN

DATE

29/03/96

APPROVED

C.LUN

DATE

30/03/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH24

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC32

E 839895.15
N 816554.58

DATE from 25/3/96 to 28/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
28/03			100	100	100	1.3		T2-101	-26.15	30.64	+ + + + + + + + +	III	
31													End of hole at 30.64m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- Δ STANDPIPE
- ┃ STANDARD PENETRATION TEST
- ┃ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED F.CHAN
DATE 29/03/96
APPROVED C.LUN
DATE 30/03/96

REMARKS