



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH32

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-62

E 839903.44

DATE from 5/2/96 to 8/2/96

N 816571.24

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.29	0.00			Concrete Slab.
									2.89	0.60			Brown, gravelly silty medium to coarse SAND.
	SX 1.45m		91					SX		1.45			Concrete with GRAVEL, COBBLES and BOULDERS of moderately decomposed granite with some brown, silty SAND. (FILL)
2	HX		100					T2 -101		2.45			1.55m-2.45m: boulder.
3			100					T2 -101		3.90			
4			100					T2 -101		4.91			
5			100					T2 -101		5.78			
6			63					T2 -101		6.98			Angular GRAVEL, COBBLES and BOULDERS of moderately decomposed granite with some brown, silty SAND and some red bricks. (FILL)
7			85					T2 -101		7.45			5.78m-6.16m, 7.20m-7.40m, 8.10m-8.35m & 8.45m-9.02m: boulder.
8			88					T2 -101					
9			70					T2 -101					
10	HX 10.13m												

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 09/02/96

APPROVED C.LUN

DATE 10/02/96

REMARKS
Hole termination depth at 30.64m
Inspection Pit from 0.00m to 0.60m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH32

SHEET 2 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-62

E 839903.44

DATE from 5/2/96 to 8/2/96

N 816571.24

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11	NX		61					T2-101 ↑ T2-101 ↓	-7.71	11.20			AS SHEET 1 OF 4.
12													Wash boring. (No recovery)
13													
14													
15													
16													
17													
18													
19			40					T2-101 ↑ T2-101 ↓	-14.76 -15.01	18.25 18.50			Sub-rounded GRAVEL and COBBLES of moderately decomposed granite with some brown, silty SAND. (ALLUVIUM) Wash boring. (No recovery)
20													

- SMALL DISTURBED SAMPLE
- ▲ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- △ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 09/02/96

APPROVED C.LUN

DATE 10/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH32

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-62

E 839903.44

DATE from 5/2/96 to 8/2/96

N 816571.24

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4.
22													
23													
24													
25	NX 24.66m		100	100	59	20.0		T-76	-21.17	24.66	+	III	Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained, kaolin and chlorite coated joints, dipping 10°-30°.
26			100	100	90	5.5		T-76		25.00	+		
27			100	100	100	2.2		T-76		25.50	+		
28			100	100	95			T-76		25.73	+		
29			100	100	97			T-76		26.49	+		
30			100	100	100	2.3		T-76		27.33	+		
										27.99	+		
										29.10	+		

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 09/02/96

APPROVED C.LUN

DATE 10/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH32

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-62

E 839903.44
N 816571.24

DATE from 5/2/96 to 8/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.49 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
08/02/96			100	100	100	2.3		↑ T-76 ↓	-27.15	30.64	+ + + + + + + + +	III	AS SHEET 3 OF 4.
31													End of hole at 30.64m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- ▨ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ◻ STANDPIPE
- | STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 09/02/96

APPROVED C.LUN

DATE 10/02/96

REMARKS