



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH33

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839906.44
N 816569.71

DATE from 6/2/96 to 8/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.53 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.33	0.20			Concrete Slab.
													Brown, gravelly silty medium to coarse SAND. (FILL)
2	SX 1.50m		100					SX	2.53	1.00			Concrete with GRAVEL and COBBLES of moderately decomposed granite and red bricks. (FILL)
3	PX							PX		1.50			
4			100					T2 -101		3.00			
5								T2 -101		4.00			
6	PX 5.50m		100					T2 -101		5.50			
7	HX							T2 -101	-3.17	6.70			Angular GRAVEL, COBBLES and BOULDERS of moderately decomposed granite and tuff with some brown, silty SAND and some concrete fragments. (FILL) 7.20m-7.40m & 7.45m-7.83m: boulders.
8			100					T2 -101		8.00			
9								T2 -101		9.10			
10			68					T2 -101	-6.47	10.00			
			72										

▲ SMALL DISTURBED SAMPLE	▲ WATER SAMPLE
■ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
□ SPT LINER SAMPLE	□ STANDPIPE
▨ U76 UNDISTURBED SAMPLE	┆ STANDARD PENETRATION TEST
▩ U100 UNDISTURBED SAMPLE	┆ PERMEABILITY TEST
▨ MAZIER SAMPLE (70mm)	┆ IN-SITU VANE SHEAR TEST
▨ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 09/02/96

APPROVED C.LUN

DATE 10/02/96

REMARKS

Hole termination depth at 31.71m
Inspection Pit from 0.00m to 1.00m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH33

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839906.44
N 816569.71

DATE from 6/2/96 to 8/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.53 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													Wash boring. (No recovery)
12													
13													
14													
15													
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 09/02/96

APPROVED C.LUN

DATE 10/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH33

SHEET 3 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839906.44

DATE from 6/2/96 to 8/2/96

N 816569.71

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.53 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4.
22													
23													
24													
25													
08/02/96													Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20° & 40°-50°.
HX													
25.65m													
26			100	95	86	3.1		T2 -101	-22.12	25.65	+	III	
27													
28			100	100	78	4.7		T2 -101		25.87	+		
29			100	100	86			T2 -101		27.17	+		
30			100	100	100	2.5		T2 -101		28.09	+		
										28.67	+		

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 09/02/96

APPROVED C.LUN

DATE 10/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH33

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839906.44

DATE from 6/2/96 to 8/2/96

N 816569.71

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.53 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31			100	100	100			T2-101		30.20	+	III	AS SHEET 3 OF 4.
08/02/96						2.5		↑			+		
			100	100	100	6.6		T2-101		31.10	+		
								↓	-28.18	31.71	+		End of hole at 31.71m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 09/02/96

APPROVED C.LUN

DATE 10/02/96

REMARKS