



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH37

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839917.80
N 816563.82

DATE from 22/1/96 to 26/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.62 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								3.42	0.20	4.4		Concrete Slab.
22/01/96													Brown, gravelly silty medium to coarse SAND. (FILL)
2	SX 1.65m PX		89					SX	2.42	1.20			Angular red bricks, cobbles and gravels of moderately decomposed granite with some brown, silty SAND. (FILL)
			100					SX	1.87	1.65			Concrete with cobbles and gravels of moderately decomposed granite. (FILL)
			100					T2 -101	2.05	2.05			
3										2.87			
			100					T2 -101					
4										4.24			
23/01/96			100					T2 -101					
5									-1.48	5.10			Angular BOULDERS, COBBLES and GRAVELS of moderately decomposed granite and tuff with some brown, silty SAND and occasionally some steel fragment and concrete fragment. (FILL)
			71					T2 -101					
6										6.00			
			87					T2 -101		6.45			
7										7.25			
24/01/96	PX 7.50m HX		85					T2 -101					
			69					T2 -101		7.80			7.90m-8.10m: boulder.
8													8.15m-8.35m: boulder.
			66					T2 -101					
9									-5.48	9.10			Wash boring. (No recovery)
25/01/96													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 27/01/96

APPROVED C.LUN

DATE 29/01/96

REMARKS

Hole termination depth at 32.50m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH37

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839917.80
N 816563.82

DATE from 22/1/96 to 26/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.62 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15													
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- ▲ WATER SAMPLE
- PIEZOMETER TIP
- △ STANDPIPE
- ┆ STANDARD PENETRATION TEST
- ┆ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 27/01/96

APPROVED C.LUN

DATE 29/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH37

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839917.80
N 816563.82

DATE from 22/1/96 to 26/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.62 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4.
22													
23													
24	HX 24.30m												
25			100	86	47	20.0 5.7 > 20.0		T2-101	-20.68 -22.53	24.30 24.60 25.30 26.00 26.15	+	IV/III	Weak to moderately weak, brownish pink spotted black and white, highly to moderately decomposed medium to coarse grained GRANITE with medium to closely spaced, moderately narrow to very narrow, rough planar, limonite, manganese, kaolin and chlorite stained joints, dipping 10°-20°. 26.15m-26.60m: moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE. Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced, very narrow, rough planar, limonite, manganese and kaolin stained joints, dipping 10°-20°, 30°-50°, 70°-80°.
26						6.7 > 20.0		T2-101	-22.98 -23.18	26.60 26.80	+	III	
27			100	92	65			T2-101		27.20	+	III	
28						4.7					+		
29			100	97	81			T2-101		29.16	+		
30						7.6		T2-101		29.88	+		

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ▲ STANDPIPE
- ▬ STANDARD PENETRATION TEST
- ▬ PERMEABILITY TEST
- ▬ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 27/01/96

APPROVED C.LUN

DATE 29/01/96

REMARKS

BACHY SOLETANCHE BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. DH37													
				SHEET 4 of 4													
CONTRACT																	
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY																	
METHOD ROTARY			CO-ORDINATES E 839917.80 N 816563.82		W.O. W-518												
MACHINE & No. LY-61					DATE from 22/1/96 to 26/1/96												
FLUSHING MEDIUM WATER			ORIENTATION Vertical		GROUND-LEVEL 3.62 mPD												
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description				
31 26/01/96			100	100	88	7.6		T2 -101		30.61	+	III	AS SHEET 3 OF 4.				
															30.81	+	
			100	100	88	3.7		T2 -101									
32			100	100	84			T2 -101	-28.88	32.19	+		End of hole at 32.50m.				
										32.50	+						
33																	
34																	
35																	
36																	
37																	
38																	
39																	
40																	
● SMALL DISTURBED SAMPLE ▲ LARGE DISTURBED SAMPLE ▨ SPT LINER SAMPLE ■ U76 UNDISTURBED SAMPLE ▨ U100 UNDISTURBED SAMPLE ▨ MAZIER SAMPLE (70mm) ▨ PISTON SAMPLE ▲ WATER SAMPLE ▲ PIEZOMETER TIP ▨ STANDPIPE ↓ STANDARD PENETRATION TEST ▨ PERMEABILITY TEST ✓ IN-SITU VANE SHEAR TEST								LOGGED FRANK CHAN		DATE 27/01/96		APPROVED C.LUN		DATE 29/01/96		REMARKS	