



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH41

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D2G-22

E 839929.83

DATE from 9/2/96 to 12/2/96

N 816557.56

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.22 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX							INSPECTION PIT	4.02	0.00			Concrete Slab.
	PX 1.00m HX								3.22	1.00			Brown, gravelly silty medium to coarse SAND. (FILL)
2			57					T2 -101		2.40			Angular GRAVEL, COBBLES and BOULDERS of moderately decomposed granite and tuff with some brown, silty SAND and some red bricks, rubbish, concrete fragment and steel fragments. 4.75m-5.00m, 5.55m-5.85m, 5.90m-6.20m, 7.90m-8.20m & 8.90m-9.50m: boulders.
3			82					T2 -101		3.50			
4			80					T2 -101		4.25			
5			81					T2 -101		5.30			
6			89					T2 -101		6.20			
7			74					T2 -101		7.08			
8			71					T2 -101		8.20			
9			54					T2 -101					
10	HX 9.50m NX								5.28	9.50			Wash boring. (No recovery)

• SMALL DISTURBED SAMPLE	Δ WATER SAMPLE
■ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	□ STANDPIPE
■ U76 UNDISTURBED SAMPLE	⊥ STANDARD PENETRATION TEST
■ U100 UNDISTURBED SAMPLE	⊥ PERMEABILITY TEST
▨ MAZIER SAMPLE (70mm)	∇ IN-SITU VANE SHEAR TEST
▨ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 13/02/96

APPROVED C.LUN

DATE 14/02/96

REMARKS
Hole termination depth at 30.34m.
Inspection Pit from 0.00m to 1.00m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH41

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D2G-22

E 839929.83

DATE from 9/2/96 to 12/2/96

N 816557.56

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.22 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
10/02/96													
14													
15													
16													
17													
18													
12/02/96													
19													
20													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 13/02/96

APPROVED C.LUN

DATE 14/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH41

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D2G-22

E 839929.83
N 816557.56

DATE from 9/2/96 to 12/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.22 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4.
22													
23													
24													
25	NX 25.19m												
26			100	100	71	12.0		T-76	-20.97	25.19	+	III	Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, moderately narrow to very narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20°, 40°-50° & 60°-70°.
27			100	100	67	2.2		T-76		25.94	+		
28			100	100	81	13.8		T-76		26.11	+		
29			100	100	93	6.0		T-76		26.40	+		
30			100	100	75	3.7		T-76		27.05	+		
										27.22	+		27.89m-30.34m: moderately strong, moderately to slightly decomposed zone.
										27.89	+	III/II	
										28.83	+		
										29.65	+		

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 13/02/96

APPROVED C.LUN

DATE 14/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH41

SHEET 4 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D2G-22

E 839929.83

DATE from 9/2/96 to 12/2/96

N 816557.56

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.22 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
2/Op			100	100	75	3.7		T7d	-26.12	30.34	++ ++ ++	III/II	AS SHEET 3 OF 4. End of hole at 30.34m.
31													
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▩ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ◻ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 13/02/96

APPROVED C.LUN

DATE 14/02/96

REMARKS