



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH42

SHEET 1 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839929.71
N 816552.96

DATE from 27/1/96 to 30/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.36 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	4.16	0.20	Concrete Slab.		
									3.56	0.80	Brown, gravelly silty medium to coarse SAND. (FILL)		
	SX 1.40m		67					SX		1.40	Concrete with cobbles and gravels of moderately decomposed granite and some red bricks. (FILL)		
	PX		50					T2-101	2.76	1.60			
2													Wash boring. (No recovery)
3													
4									0.36	4.00			
5			60					T2-101		5.00	Angular Boulders, Cobbles and Gravels of moderately decomposed granite with some brown, silty SAND and some red bricks. (FILL)		
			100					T2-101		5.50			
6			67					T2-101		5.80			
			100					T2-101		6.20	5.80m-6.10m: boulder.		
			100					T2-101	-2.14	6.50			
7													Wash boring. (No recovery)
8													
9													
10													

• SMALL DISTURBED SAMPLE	▲ WATER SAMPLE
▬ LARGE DISTURBED SAMPLE	■ PIEZOMETER TIP
▨ SPT LINER SAMPLE	□ STANDPIPE
▩ U76 UNDISTURBED SAMPLE	↓ STANDARD PENETRATION TEST
▩ U100 UNDISTURBED SAMPLE	⊥ PERMEABILITY TEST
▩ MAZIER SAMPLE (70mm)	∨ IN-SITU VANE SHEAR TEST
▩ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 31/01/96

APPROVED C.LUN

DATE 01/02/96

REMARKS

Hole termination depth at 34.99m.
Inspection Pit from 0.00m to 0.80m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH42

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839929.71

DATE from 27/1/96 to 30/1/96

N 816552.96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.36 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15	PX 15.00m HX												
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ┃ STANDARD PENETRATION TEST
- ┃ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 31/01/96

APPROVED C.LUN

DATE 01/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH42

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839929.71

DATE from 27/1/96 to 30/1/96

N 816552.96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.36 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4.
22													
23													
24													
25													
26													
27													
28													
29	HX												
30	29.00m												
			100	75	33	NI		T2-101	-24.64	29.00			SEE SHEET 4 OF 4.
						10.0			-24.74	29.10			
			100	100	81	4.4		T2-101		29.40			

• SMALL DISTURBED SAMPLE	Δ WATER SAMPLE
▬ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	□ STANDPIPE
▩ U75 UNDISTURBED SAMPLE	↓ STANDARD PENETRATION TEST
▩ U100 UNDISTURBED SAMPLE	┌ PERMEABILITY TEST
▩ MAZIER SAMPLE (70mm)	∨ IN-SITU VANE SHEAR TEST
▩ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 31/01/96

APPROVED C.LUN

DATE 01/02/96

REMARKS

		BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. DH42							
				CONTRACT		SHEET 4 of 4							
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839929.71 N 816552.96		W.O. W-518							
MACHINE & No. LY-09						DATE from 27/1/96 to 30/1/96							
FLUSHING MEDIUM WATER				ORIENTATION Vertical		GROUND-LEVEL 4.36 mPD							
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31 30/01/96			100	100	81	4.4		T2 -101 T2 -101 T2 -101 T2 -101 T2 -101		30.30	+	III	Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese, chlorite and kaolin stained joints, dipping 10°-20°, 50°-65°.
			100	100	93	10.9				30.94	+		
			100	100	100	4.9				32.15	+		
			100	100	90	32.82				+			
			100	100	95	2.2				33.19	+		
34									33.49	+			
35									-30.63	34.99	+		End of hole at 34.99m.
36													
37													
38													
39													
40													
• SMALL DISTURBED SAMPLE ▲ WATER SAMPLE ▬ LARGE DISTURBED SAMPLE ▲ PIEZOMETER TIP ▬ SPT LINER SAMPLE □ STANDPIPE ▬ U76 UNDISTURBED SAMPLE ↓ STANDARD PENETRATION TEST ▬ U100 UNDISTURBED SAMPLE ⊥ PERMEABILITY TEST ▬ MAZIER SAMPLE (70mm) ∨ IN-SITU VANE SHEAR TEST ▬ PISTON SAMPLE LOGGED <u>FRANK CHAN</u> DATE <u>31/01/96</u> APPROVED <u>C.LUN</u> DATE <u>01/02/96</u>								REMARKS					