



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH44

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839929.54

DATE from 19/1/96 to 22/1/96

N 816546.30

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.38 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								4.18	0.20	Concrete Slab.		Concrete Slab.
											Wash boring. (No recovery)		Wash boring. (No recovery)
2	SX 1.50m PX		100					T2-101	3.18	1.20	Concrete with red bricks, cobbles and gravels of moderately decomposed granite. (FILL)		Concrete with red bricks, cobbles and gravels of moderately decomposed granite. (FILL)
3										2.50			
4			100					T2-101		3.40			
5			100					T2-101	-0.52	4.70 4.90			Wash boring. (No recovery)
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 23/01/96

APPROVED C.LUN

DATE 24/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH44

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839929.54

DATE from 19/1/96 to 22/1/96

N 816546.30

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.38 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15													
20/01/96													
16													
17													
18	PX 18.00m HX												
19													
20													

	SMALL DISTURBED SAMPLE		WATER SAMPLE
	LARGE DISTURBED SAMPLE		PIEZOMETER TIP
	SPT LINER SAMPLE		STANDPIPE
	U76 UNDISTURBED SAMPLE		STANDARD PENETRATION TEST
	U100 UNDISTURBED SAMPLE		PERMEABILITY TEST
	MAZIER SAMPLE (70mm)		IN-SITU VANE SHEAR TEST
	PISTON SAMPLE		

LOGGED FRANK CHAN

DATE 23/01/96

APPROVED C.LUN

DATE 24/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH44

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839929.54
N 816546.30

DATE from 19/1/96 to 22/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.38 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
20/01/96													AS SHEET 2 OF 4.
21													
22													
23													
24													
25													
22/01/96													
26	HX 26.00m								-21.62	26.00			
27			100	95	61	12.3		T2-101		26.65	+	III/II	Moderately strong to strong, brownish pink spotted black and white, moderately to slightly decomposed, medium to coarse grained GRANITE with medium to closely spaced and occasionally widely spaced, very narrow to extremely narrow, rough planar, limonite, manganese and kaolin stained joints, dipping 10°-20°, 40°-50°, 75°-85°.
28			100	100	64	5.8		T2-101		26.95	+		
29			100	100	79	20.0		T2-101		27.45	+		
30			100	100	98	2.1		T2-101		28.21	+		
										28.34	+		
										28.87	+		
										29.07	+		

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▧ U100 UNDISTURBED SAMPLE
- ▦ MAZIER SAMPLE (70mm)
- ▤ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 23/01/96

APPROVED C.LUN

DATE 24/01/96

REMARKS

BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. DH44									
		CONTRACT		SHEET 4 of 4									
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY						CO-ORDINATES			W.O. W-518				
MACHINE & No. LY-09						E 839929.54 N 816546.30			DATE from 19/1/96 to 22/1/96				
FLUSHING MEDIUM WATER						ORIENTATION Vertical			GROUND-LEVEL 4.38 mPD				
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31 22/01/96			100	100	98	2.1		T2 -101	-27.04	30.37	++	III/II	AS SHEET 3 OF 4.
			100	100	94			T2 -101		31.42	++		
32													End of hole at 31.42m.
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE - LARGE DISTURBED SAMPLE - SPT LINER SAMPLE - U76 UNDISTURBED SAMPLE - U100 UNDISTURBED SAMPLE - MAZIER SAMPLE (70mm) - PISTON SAMPLE - WATER SAMPLE - PIEZOMETER TIP - STANDPIPE - STANDARD PENETRATION TEST - PERMEABILITY TEST - IN-SITU VANE SHEAR TEST	LOGGED <u>FRANK CHAN</u> DATE <u>23/01/96</u> APPROVED <u>C.LUN</u> DATE <u>24/01/96</u>	REMARKS
---	---	---------