



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH53

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839928.89

DATE from 20/1/96 to 20/1/96

N 816522.17

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.41 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								4.21	0.20	△ △		Concrete Slab.
2													Wash boring. (No recovery)
3													
4													
5													
6	SX 6.00m PX												
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- △ WATER SAMPLE
- ▮ PIEZOMETER TIP
- △ STANDPIPE
- ▮ STANDARD PENETRATION TEST
- ▮ PERMEABILITY TEST
- ▮ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS
Hole termination depth at 24.81m.

BACHY SOLETANCHE BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD CONTRACT		HOLE NO. DH53 SHEET 2 of 3											
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY															
METHOD ROTARY			CO-ORDINATES		W.O. W-518										
MACHINE & No. SM400-04			E 839928.89 N 816522.17		DATE from 20/1/96 to 20/1/96										
FLUSHING MEDIUM WATER			ORIENTATION Vertical		GROUND-LEVEL 4.41 mPD										
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description		
11													AS SHEET 1 OF 3.		
12															
13															
14															
15															
16															
17															
18	PX 18.00m HX														
19															
20	HX 19.60m														
			100	100	99	0.8		T2-101	-15.19	19.60	+ + +	II	Strong, pinkish grey spotted black and white, slightly decomposed		
SMALL DISTURBED SAMPLE LARGE DISTURBED SAMPLE SPT LINER SAMPLE U76 UNDISTURBED SAMPLE U100 UNDISTURBED SAMPLE MAZIER SAMPLE (70mm) PISTON SAMPLE WATER SAMPLE PIEZOMETER TIP STANDPIPE STANDARD PENETRATION TEST PERMEABILITY TEST IN-SITU VANE SHEAR TEST								LOGGED FRANK CHAN DATE 22/01/96 APPROVED C.LUN DATE 23/01/96						REMARKS	

BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS		DRILLHOLE RECORD		HOLE NO. DH53									
		CONTRACT		SHEET 3 of 3									
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY			CO-ORDINATES E 839928.89 N 816522.17		W.O. W-518								
MACHINE & No. SM400-04					DATE from 20/1/96 to 20/1/96								
FLUSHING MEDIUM WATER			ORIENTATION Vertical		GROUND-LEVEL 4.41 mPD								
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21			100	100	99	0.8						II	medium to coarse grained GRANITE with widely spaced and occasionally medium spaced, extremely narrow, rough planar, limonite and manganese stained joints, dipping 10°-20°.
			100	100	100	3.4							
			100	100	100								
			100	100	100								
			100	100	100								
22			100	100	100								
23			100	100	100	0.3							
24			100	100	100								
25			100	100	100								
26													End of hole at 24.81m.
27													
28													
29													
30													
- SMALL DISTURBED SAMPLE - LARGE DISTURBED SAMPLE - SPT LINER SAMPLE - U76 UNDISTURBED SAMPLE - U100 UNDISTURBED SAMPLE - MAZIER SAMPLE (70mm) - PISTON SAMPLE - WATER SAMPLE - PIEZOMETER TIP - STANDPIPE - STANDARD PENETRATION TEST - PERMEABILITY TEST - IN-SITU VANE SHEAR TEST								LOGGED <u>FRANK CHAN</u> DATE <u>22/01/96</u> APPROVED <u>C.LUN</u> DATE <u>23/01/96</u>		REMARKS			