



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH17

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-67

E 839894.89

DATE from 4/3/96 to 5/3/96

N 816536.06

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.63 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								3.43	0.20			Concrete Slab.
2									1.63	2.00			Brown, gravelly silty medium to coarse SAND. (FILL)
3													Wash boring. (No recovery)
4													
5													
6													
7													
8													
9	SX 9.00m PX												
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ◻ STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 06/03/96

APPROVED C.LUN

DATE 07/03/96

REMARKS
Hole termination depth at 26.77m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH17

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-67

E 839894.89

DATE from 4/3/96 to 5/3/96

N 816536.06

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.63 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15													
16													Sub-rounded GRAVEL and COBBLES of moderately decomposed granite and tuff with some brown, silty sand. (ALLUVIUM)
17													
18			25					T2-101	-14.28	17.91			
19			87					T2-101		18.50			19.50m-21.00m: wash boring. (No recovery)
			37					T2-101		18.96			
20									-15.87	19.50			

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▨ U76 UNDISTURBED SAMPLE
- ▨ U100 UNDISTURBED SAMPLE
- ▨ MAZIER SAMPLE (70mm)
- ▨ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ┆ STANDARD PENETRATION TEST
- ┆ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 06/03/96

APPROVED C.LUN

DATE 07/03/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH17

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-67

E 839894.89

DATE from 4/3/96 to 5/3/96

N 816536.06

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.63 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
04/03/96	PX												AS SHEET 2 OF 3.
21	21.00m		47					T2-101	-17.37	21.00			
						5.2		T2-101	-17.69	21.32			
22			100	100	76	10.6				21.90			Moderately strong to strong, brownish pink spotted black and white, moderately to slightly decomposed, medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20°, 30°-50°, 60°-70° & 80°-85°.
						7.3				22.37			
23			100	100	84	2.8		T2-101		22.45			
										22.64			
24	05/03/96							T2-101		22.86			
			100	100	97	2.6				23.93			
25								T2-101		25.35			
										25.85			
26			100	100	92	5.4		T2-101		26.77			
27									-23.14				End of hole at 26.77m.
28													
29													
30													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▧ U100 UNDISTURBED SAMPLE
- ▦ MAZIER SAMPLE (70mm)
- ▤ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ◻ STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 06/03/96

APPROVED C.LUN

DATE 07/03/96

REMARKS