



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P2

SHEET 1 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D18

E 839893.70

DATE from 16/7/96 to 19/7/96

N 816495.10

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GUIDE WALL LEVEL 4.72 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX							INSPECTION PIT		0.00			Wash boring.
2										2.00			
3	PX 3.30m HX								1.42	3.30			
4			89					HX		4.40			Rounded and sub-rounded COBBLES, fine to coarse GRAVEL and CONCRETE. No recovery, assumed finer material washed out. (FILL)
5			82					HX		5.75			
6			66					HX	-1.38	6.10			Wash boring.
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 20/07/96

APPROVED C.LUN

DATE 22/07/96

REMARKS
Hole termination depth at 30.79m.
Inspection pit from 0.00m to 2.00m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P2

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D18

E 839893.70
N 816495.10

DATE from 16/7/96 to 19/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GUIDE WALL LEVEL 4.72 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15													
16													Rounded and sub-rounded COBBLES and fine to coarse GRAVEL. No recovery, assumed finer material washed out. (FILL) Wash boring.
17													
18	HX 18.00m NX		60					TNW	-13.28 -13.78	18.00 18.50			
19													
20													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▩ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 20/07/96

APPROVED C.LUN

DATE 22/07/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P2

SHEET 3 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D18

E 839893.70

DATE from 16/7/96 to 19/7/96

N 816495.10

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GUIDE WALL LEVEL 4.72 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4.
22													
23													
24													
18/07/96													
	NX 24.65m		53	0	0	NI		TNW	-19.93	24.65	+	IV	Moderately weak, brownish grey spotted yellow, highly decomposed, medium grained GRANITE with extremely closely spaced, moderately narrow to narrow, rough undulating, limonite and manganese stained joints, dipping 15°-35°.
25			100	100	100			TNW	-20.12	24.84	+	III	
26			100	100	26			TNW		25.69	+		
27			100	100	42			TNW		26.25	+		
28						9.7							Moderately strong, brownish grey spotted yellow, moderately decomposed, medium grained GRANITE with closely to extremely closely spaced, narrow to very narrow, rough undulating, limonite and manganese stained joints, dipping 5°-10° and 15°-35°.
29			100	100	66			TNW		27.78	+		
19/07/96													
29			100	100	82			TNW		29.27	+		
30										30.00	+		

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 20/07/96

APPROVED C.LUN

DATE 22/07/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P2

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D18

E 839893.70
N 816495.10

DATE from 16/7/96 to 19/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GUIDE WALL LEVEL 4.72 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
19/07/96			100	100	82	9.7		TNW	-26.07	30.79	++++	III	AS SHEET 3 OF 4.
31													End of hole at 30.79m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

• SMALL DISTURBED SAMPLE	Δ WATER SAMPLE
▮ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	◻ STANDPIPE
▩ U76 UNDISTURBED SAMPLE	↓ STANDARD PENETRATION TEST
▪ U100 UNDISTURBED SAMPLE	⊥ PERMEABILITY TEST
▧ MAZIER SAMPLE (70mm)	∇ IN-SITU VANE SHEAR TEST
▦ PISTON SAMPLE	

LOGGED BENNY WONG

DATE 20/07/96

APPROVED C.LUN

DATE 22/07/96

REMARKS