



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P4

SHEET 1 of 4

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-12

E 839894.00
N 816500.44

DATE from 15/7/96 to 17/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.73 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX							INSPECTION PIT					0.00-2.80m: wash boring
2													
3	PX 2.80m HX		80					HX	1.93 2.80 1.43 3.30				Rounded and subrounded COBBLES and fine to coarse GRAVEL, CONCRETE. No recovery assumed finer material washed out. 3.30-19.17m: wash boring
4													
5													
6													
7													
8	HX 8.00m NX												
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG
DATE 23/07/96
APPROVED C. LUN
DATE 25/07/96

REMARKS
Hole termination depth at 28.92m.
0.00-2.00m: Inspection pit



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P4

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-12

E 839894.00
N 816500.44

DATE from 15/7/96 to 17/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.73 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													
12													
13													
14													
15													
16													
17													
18													
19			59						-14.44 -14.57	19.17 19.30			
20													Rounded to subrounded COBBLES and fine to coarse GRAVEL. No recovery assumed finer material washed out.

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 23/07/96

APPROVED C. LUN

DATE 25/07/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P4

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-12

E 839894.00

DATE from 15/7/96 to 17/7/96

N 816500.44

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.73 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													19.30-23.40m: wash boring
22													
23													
24	NX 23.40m		50					TNW	-18.67	23.40			
25			96	69	40			TNW	-18.87	23.60	III/IV		Rounded and subrounded COBBLES and fine to coarse GRAVEL. No recovery assumed finer material washed out.
26						14		TNW		24.32			Moderately weak, brownish grey, spotted black and yellow, moderately to highly decomposed, medium grained GRANITE with closely spaced, narrow to very narrow, rough undulating, limonite and manganese stained joints, dipping 15° to 35°.
27			97	93	54			TNW	-21.11	25.84	III/IV		Moderately weak, brownish grey, spotted black, moderately to highly decomposed, medium grained GRANITE with extremely closely to closely spaced, moderately narrow to narrow, rough stepped, limonite and manganese stained joints, dipping 15° to 35°.
28			98	70	54	8.0		TNW	-22.32	27.05	II/III		Moderately strong to strong, brownish and pinkish grey, spotted black and white, moderately to slightly decomposed, medium grained GRANITE with closely to medium spaced, very narrow to extremely narrow, limonite stained joints, dipping 5° to 15°.
29			100	94	63	10		TNW	-23.42	28.15	II		Strong, pinkish grey, spotted black and white, slightly decomposed, medium grained GRANITE with medium spaced, extremely narrow,
30			100	100	100	3.9		TNW	-24.19	28.92			

▲ SMALL DISTURBED SAMPLE	▲ WATER SAMPLE
■ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	□ STANDPIPE
■ U76 UNDISTURBED SAMPLE	↓ STANDARD PENETRATION TEST
■ U100 UNDISTURBED SAMPLE	⊥ PERMEABILITY TEST
▨ MAZIER SAMPLE (70mm)	∇ IN-SITU VANE SHEAR TEST
▨ PISTON SAMPLE	

LOGGED BENNY WONG

DATE 23/07/96

APPROVED C. LUN

DATE 25/07/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. P4

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D-12

E 839894.00
N 816500.44

DATE from 15/7/96 to 17/7/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.73 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31													clean joints, dipping 5° to 10°. End of hole at 28.92m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▩ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED BENNY WONG

DATE 23/07/96

APPROVED C. LUN

DATE 25/07/96

REMARKS