



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. 83

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-62

E 839906.84
N 816533.32

DATE from 22/1/96 to 24/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								4.24	0.20	△		Concrete Slab.
	SX 0.85m												Wash boring. (No recovery)
2	HX		100					T2-101	3.59	0.85			Concrete with cobbles and gravels of moderately decomposed granite and occasionally some red bricks. (FILL)
3	HX 2.80m		100					T2-101		2.42			
	NX		90					T2-101		2.82			
	3.32m							T2-101	1.12	3.32			Wash boring. (No recovery)
4	HX												
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LIVER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN
DATE 25/01/96
APPROVED C.LUN
DATE 26/01/96

REMARKS
Hole termination depth at 27.77m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B3

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-62

E 839906.84
N 816533.32

DATE from 22/1/96 to 24/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description	
11													AS SHEET 1 OF 3.	
12														
13														
14														
15														
16														
17														
18														
19	HX 19.20m								-14.76	19.20				Sub-rounded Cobbles and Gravels of moderately decomposed granite and tuff with some brown, silty SAND. (ALLUVIUM)
20			28					T2-101						

• SMALL DISTURBED SAMPLE

▬ LARGE DISTURBED SAMPLE

▨ SPT LINER SAMPLE

▩ U75 UNDISTURBED SAMPLE

▩ U100 UNDISTURBED SAMPLE

▩ MAZIER SAMPLE (70mm)

▩ PISTON SAMPLE

△ WATER SAMPLE

▲ PIEZOMETER TIP

□ STANDPIPE

⊥ STANDARD PENETRATION TEST

⊥ PERMEABILITY TEST

∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN
DATE 25/01/96
APPROVED C.LUN
DATE 26/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. B3

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES
E 839906.84
N 816533.32

W.O. W-518

MACHINE & No. LY-62

DATE from 22/1/96 to 24/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.44 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21			28					T2 -101	-16.19	20.63	+	III	AS SHEET 2 OF 3.
22			100	100	93	6.3		T2 -101		21.26	+		Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow and occasionally narrow, rough planar, limonite, manganese kaolin and chlorite stained joints, dipping 10°-20°, 40°-50°.
23			100	95	95			T2 -101		21.68	+		
24			100	100	93	3.6		T2 -101		22.07	+		
25			100	100	92	2.2		T2 -101		23.52	+		
26			100	100	78	6.2		T2 -101		23.77	+		
27			100	100	97	2.2		T2 -101		25.00	+		
28									-23.33	25.59	+		End of hole at 27.77m.
29										26.40	+		
30										27.77	+		

- SMALL DISTURBED SAMPLE
- △ WATER SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▲ PIEZOMETER TIP
- ▬ SPT LINER SAMPLE
- ▬ STANDPIPE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ STANDARD PENETRATION TEST
- ▬ U100 UNDISTURBED SAMPLE
- ▬ PERMEABILITY TEST
- ▬ MAZIER SAMPLE (70mm)
- ▬ IN-SITU VANE SHEAR TEST
- ▬ PISTON SAMPLE

LOGGED FRANK CHAN
DATE 25/01/96
APPROVED C.LUN
DATE 26/01/96

REMARKS